S
625.704
H3fe
Nov 7 1983

PLEASE RETURN

Montana State Library
3 0864 1006 6527 5

MONTANA

DEPARTMENT OF HIGHWAYS



STATE DOCUMENTS COLLECTION
JAN 1 6 1984
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

NOVEMBER 7, 1983


DIVISION CONSTRUCTION SECTIONS
LEGEND
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
BRITISH COLUMBIA
NORTH DAKOTA
SOUTH DAKOTA
WYOMING
LINCOLN
GLACIER
TOOLE
LIBERTY
HILL
DANIELS
SHERIDAN
PLATHEAD
PONDERA
BLAINE
PHILLIPS
VALLEY
ROOSEVELT
SANDERS
LAKE
TETON
CHOUTEAU
RICHLAND
McCONE
DAWSON
LEWIS AND CLARK
CASCADE
JUDITH BASIN
FERGUS
PETROLEUM
GARFIELD
PRAIRIE
MINERAL
MISSOULA
MEAGHER
WHEATLAND
MUSSELL
GOLDEN VALLEY
WIBAUX
GRANITE
POWELL
ROSEBUD
TREASURE
CUSTER
FALLON
RAVALLI
BROADWATER
JEFFERSON
GALLATIN
SWEET GRASS
STILLWATER
YELLOWSTONE
DEER LODGE
SILVER BOW
POWDER
CARTER
BEAVERHEAD
MADISON
PARK
BIG HORN
RIVER
CARBON
YELLOWSTONE NATIONAL PARK

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: October 26, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Thompson Falls-N.W. FR 6-1(8)29	PMS 16.0 Miles	Plans To Checker	12	89	Dec. 1 1983
Clearwater Scales F 24-1(12)32	Scales, Apprs. & Widening	Prelim PTH	~	17	Mar. 1 1984
Plains West F 6-1(18)63	PMS 7.0 Miles	Plans To Checker	~	77	Sept. 1 1984
2 Miles E. of Trout E. IR 90-1(64)	PMS 20.0 Miles	Planning Report	~	3	Sept. 1 1984
Perma Structs & Apprs. RS 382-1(1)1	G,GS, PMS & Structs 1.0 Mile	Final PTH	144	45	Jan. 1 1984
Polson Northwest F 5-2(21)61	PMS 6.0 Miles	Plans To Checker	~	51	Oct. 1 1984
East Shore Flathead Lake F 52-1( )	PMS 3.6 Miles	Plans To Checker	~	51	Oct. 1 1984
Elmo-Rollins F 5-2(5)77	G,GS, PMS & Structs 5.4 Miles	Plans To Checker	76	89	Mar. 1 1984
Clayton-Lake Mary Roads RS 352-1(1)0	G,GS, RMS 1.2 Miles	Plans To Checker	16	89	Mar. 1 1984
Flathead Co. Line South F 5-2(21)61	G,GS, PMS 7.2 Miles	Final PTH	91	41	July 1 1985
Mullan Road RS 263-1(4)1	G,GS, PMS & Structs 4.2 Miles	Final PTH	~	33	Nov. 1 1985
Hamilton-Corvallis RS 269-1(5)0	PMS & Widening 6.0 Miles	Planning Report	~	0	Mar. 1 1987
Rosa-North RS 212-1(1)0	G,GS, RMS 3.2 Miles	Planning Report	~	2	July 1 1987
Creston-North & South F 52-2( )	15.6 Miles	Planning Report	5	1	Febr. 1 1989
Missoula-West F 1-2(22)39	9.8 Miles	Planning Report	12	2	Jan. 1 1989

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula
1/30

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: October 26, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Angwine East & West F 29-1(15)5	PMS 2.6 miles	Planning Report	8	2	Jan. 1 1986
Libby South & East F 1-1(19)38	PMS & Widening 12.2 miles	Planning Report	5	1	Feb. 1 1987
Post Creek - Bonner F 5-2(25)38	PMS 8.4 miles	Planning Report	8	2	Jan. 1 1986
Kalispell - Strip F 1-2(24)121	PMS 1.5 miles	Planning Report	4	1	Jan. 1 1986
Clearwater - East FR 24-1(16)32	PMS & Widening 23.8 miles	Planning Report	8	2	Nov. 1 1986
Seeley Lake - Inez Lake FR 83-1(3)15	PMS & Widening 8.3 miles	Planning Report	~	0	Jan. 1 1987
East Price (Magpie C.) BRF 6-1(22)101	Struct. & Appr.	Planning Report	~	0	Feb. 1 1987
Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 miles	Planning Report	~	0	Nov. 1 1987
East Troy - Lake Co. BRF 7-1(16)15	Struct. & Appr.	Planning Report	~	0	June 1 1985
Libby (Fisher Rd.) BRF 1-1(15)57	Struct. & Appr.	Planning Report	~	0	June 1 1986
S.W. of Whitefish (Twin Br.) ORS 424-1(1)17	Struct. & Appr.	Planning Report	~	0	May 1 1986
N. of Philipsburg (Boulder C.) BRF 19-2(5)49	Struct. & Appr.	Planning Report	~	0	June 1 1985
Eureka - North & South F 5-4(2)168	G, GS PMS 12.6 miles	Planning Report	~	0	Sept. 1 1988
Big Fork - South & West FR 52-1(3)18	PMS & Widening 16.9 miles	Planning Report	~	0	Sept. 1 1986

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV 1, 1983

PROJECT NO.: I90-1(95)22
PROJ. NAME: DREXEL E & W
LENGTH: 6.2 MILES
COUNTY: MINERAL
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 94
% TIME USED: 75
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,621,015.26
CONTRACTOR: NORTHWEST CONST. INC,
FROM (town): KIRKLAND WA.
AWARD DATE: 2-2-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE: NOV, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: MINER
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 649-2460
ADDRESS: ST. RTE 472
ST. REGIS MT.

GENERAL: NORTHWEST CONSTRUCTION HAS COMPLETED ALL CONCRETE ITEMS ON THE PROJECT AND HAS THE GRAVEL PLACED ON THE SHOULDERS.
RIVERSIDE CONTRACTING COMPLETED THE ASPHALT PAVING ON THE RAMP CONNECTIONS.
FRANK GURNEY INC. IS INSTALLING GUARD RAIL ON THE EAST BOUND LANE.
ONE WAY SIGN IS TAKING CARE OF TRAFFIC CONTROL THROUGH THE PROJECT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-28-83

PROJECT NO.: I-IG 90-1(61)274-7
PROJ. NAME: St. Regis - East & West
LENGTH: 15.20
COUNTY: Mineral
CONTRACT TIME: 200 WD
ORDER TO PROCEED DATE: 12-1-82
% COMPLETE: 100 %
% TIME USED: 56 %
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-27-83

CONTRACT AMOUNT: $ 2,911,566
CONTRACTOR: Cop Const. Co.
FROM (town): Billings
AWARD DATE: 11-30-82
DATE WORK STARTED: 12-14-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-13-83

EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 649-2460
ADDRESS: St. Regis

GENERAL: Field personnel are working on Final quantities.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-83

PROJECT NO.: I 90.1(57)390-1	CONTRACT AMOUNT: $ 7,299,746.44
PROJ. NAME: Saltese-Superior	CONTRACTOR: Peter Kiewit & Sons Co.
LENGTH: 9.1 miles	FROM (town): Sheridan
COUNTY: Mineral	AWARD DATE: 9-21-82
CONTRACT TIME: 209 W.D.	DATE WORK STARTED: 11-2-82
ORDER TO PROCEED DATE: 10-20-82	PROBABLE COMPLETION DATE: 7-84
% COMPLETE: 87%	NO. DAYS WORKED PER WEEK: 6
% TIME USED: 70%	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 30	NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Tobiasa | TELEPHONE: 822-4810

NO. OF ENG. PERSONNEL EMPLOYED: 5 | ADDRESS: Superior Mt.

GENERAL:

Contractor completed with 1" PMB. and 3/4" PMS. on Mainline.

Contractor finishing slopes and doing general clean-up.

Hauling gravel to A-line.

Sub-contractor installing guardrail, signs and delineators.

Striping is also being completed

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-83

PROJECT NO.: ER-90-1(88)39 U-7
PROJ. NAME: Exp. Jt. Repair
LENGTH:
COUNTY: Mineral
CONTRACT TIME: 40
ORDER TO PROCEED DATE:
% COMPLETE: 108
% TIME USED: 97
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 277,469.00
CONTRACTOR: Pacemaker Industries Inc.,
FROM (town): Spokane, Wa.
AWARD DATE: March 5, 1982
DATE WORK STARTED: April 6, 1983
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER:
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE:
ADDRESS:

GENERAL: Progress has been good. Work consisted of removing Concrete and forming for the new expansion joints on the structure at M.P. 58.6 & 66.4. Placing concrete and installing new expansion joints on the structure at M.P. 23.1, 23.3, 58.6 and 66.4.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-26-83

PROJECT NO.: IR 90-1(98)43
CONTRACT AMOUNT: $ 3,601,551.10
PROJ. NAME: Superior East & West
CONTRACTOR: McIntyre Const. Co.
LENGTH: 16.5 Miles
FROM (town): Great Falls, MT
COUNTY: Mineral
AWARD DATE: August 5, 1983
CONTRACT TIME: 100 Working Days
DATE WORK STARTED: Sept. 6, 1983
ORDER TO PROCEED DATE: Aug. 30, 1983
PROBABLE COMPLETION DATE: Oct. 4, 1984
% COMPLETE: 8
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 23
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: James L. Cyr
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: Star Route Box 492
St. Regis, MT 59866

GENERAL: Reriss Bridge Rail is 33% Complete; Rubberized Asphalt is 40% Complete; Cold Milling is 20% Complete

Contractor plans to start crushing aggregate for Plant Mix Surf. on Nov. 1, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-28-83

PROJECT NO.: IR 90-2(73)119
PROJ. NAME: Clinton-East&West
LENGTH: 15.5 Miles
COUNTY: Granite & Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: _____
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: _____
ADDRESS: _____

GENERAL: The bids were opened on October 27, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-28-83

PROJECT NO.: IR 90-3(60)135
PROJ. NAME: Beaverhail-East
LENGTH: 7.6
COUNTY: Granite
CONTRACT TIME: 70WD
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: _____
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: _____
ADDRESS: _____

GENERAL: The bids were opened on October 27, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-28-83

PROJECT NO.: MBP 7-1(27)13
MBP 7-1(28)16
MBP 7-1(29)49

CONTRACT AMOUNT: $ 44,390.00

PROJ. NAME: Bridge Painting

CONTRACTOR: Rainbow Painting

LENGTH: 1

FROM (town): Great Falls

COUNTY: Ravalli

AWARD DATE: 11-30-82

CONTRACT TIME: 9-1-83

DATE WORK STARTED: 6-20-83

ORDER TO PROCEED DATE: 12-20-83

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-15-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-26-83

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: W.C. Merritt

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Missoula

GENERAL: Final Estimate submitted to Helena October 12, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1983

F 7-1 (6) 43, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Project-41
CONTRACT AMOUNT: $ 4,350,724.30

PROJ. NAME: Hamilton South
CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.3 Miles
FROM (town): Sheridan, Wyoming

COUNTY: Ravalli
AWARD DATE: February 23, 1983

CONTRACT TIME: 120 Working Days
DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE: ~~Nov. 15, 1984~~ June 17, 1985

% COMPLETE: 70
NO. DAYS WORKED PER WEEK: 5

% TIME USED: 82
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 50
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 13
ADDRESS: Hamilton, Mont. 59840

GENERAL: The contractor is doing street Exc., placing 11/2" Gravel, 3/4" Gravel and paving in the Unit 2 Section. They are doing street Exc. and placing 1½" Gravel in the Unit 3 Section. They are placing Drainage rock in the Unit 1 Section and placing material hauled from Unit 2 at various locations . None of the Sub Contractors are working at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-28-83

PROJECT NO.: ER 19-2(3)64
PROJ. NAME: Drummond Repair
LENGTH: N/A
COUNTY: Granite
CONTRACT TIME: 91 W.D.
ORDER TO PROCEED DATE: 5-31-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 10-17-83

CONTRACT AMOUNT: $ 162,977.00
CONTRACTOR: Century Paving Co.
FROM (town): Lewistown, Mont.
AWARD DATE: 5-9-83
DATE WORK STARTED: 6-8-83
PROBABLE COMPLETION DATE: 10-17-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 10-18-83
PROJECT MANAGER: George Rout
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 549-6491
ADDRESS: Box 7039
Mslu., Mt. 59807

GENERAL: Work during the past weeks has consisted of Placing Concrete for the Barrier Rail Lt & Rt, Installing Compression Seals at Bent 2 and 3, Finishing Concrete and General Area Cleanup. The project was completed on 10-17-83 and opened To Traffic on 10-18-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-28-83

PROJECT NO.: RS267-1(3)#M8115(2) CONTRACT AMOUNT: $297 476.90

PROJ. NAME: Rattlesnake Dr & Lincoln Rd/Van Buren St. CONTRACTOR: American Asphalt, Inc.

LENGTH: 0.9 Miles FROM (town): Missoula

COUNTY: Missoula AWARD DATE: 11-30-82

CONTRACT TIME: 60 WD DATE WORK STARTED: 2-28-83

ORDER TO PROCEED DATE: 4-18-83 PROBABLE COMPLETION DATE: _____

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: _____

% TIME USED: 67 NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: 7-28-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-2-83

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: Jim Williams TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Missoula

GENERAL: Final Estimate Submitted to Helena October 21, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

FINAL

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-26-83

PROJECT NO.: RS 269-1(3)19
PROJ. NAME: MAIN STREET STEVENSVILLE
LENGTH: 0.8 Miles
COUNTY: RAVALLI
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 18, 1983
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED: — —
ACTUAL COMPLETION DATE: OCT. 5, 1983

CONTRACT AMOUNT: $ 944,371.70
CONTRACTOR: LONG CONST. CO., INC.
FROM (town): MISSOULA, MT
AWARD DATE: FEB. 28, 1983
DATE WORK STARTED: MARCH 28, 1983
~~PROBABLE~~ COMPLETION DATE: ——
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: Jim Cyr
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 549-6491
ADDRESS: MISSOULA, MT

GENERAL: Project completed 10-5-83 with 1 man released.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108
Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-27-83

PROJECT NO.: PMS 4140(61) 4-1
PROJ. NAME: Inlaid Thermo Plastic Pavement Marking
LENGTH: N/A
COUNTY: State wide
CONTRACT TIME: 45 W.D
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 100
% TIME USED: 100 +
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-17-83

CONTRACT AMOUNT: $ 73,840.43
CONTRACTOR: Mark Rite Line
FROM (town): Billings, Montana
AWARD DATE: 7-27-82
DATE WORK STARTED: 6-30-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-25-83

EFFECTIVE OPENING DATE: ~~8-17-83~~ N/A

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 549-6491
ADDRESS: Missoula, Montana

GENERAL: The final estimate will be submitted To the district office about ~~Oct.~~ Nov. 10, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-28-83

PROJECT NO.: NBP 8107(8) NBP 24-1(10)27

PROJ. NAME: Bridge Painting

LENGTH:

COUNTY: Missoula

CONTRACT TIME: 7-1-83

ORDER TO PROCEED DATE: 11-19-82

% COMPLETE: 100

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 8-4-83

CONTRACT AMOUNT: $69,696.00

CONTRACTOR: B & L Painting

FROM (town): Missoula

AWARD DATE: 10-29-82

DATE WORK STARTED: 5-5-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-4-83

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: W.C. Maart

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491

ADDRESS: Missoula

GENERAL: Final Estimate submitted to Helena October 24, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108
Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-27-82

PROJECT NO.: M 8116(3)
PROJ. NAME: Mount Ave. - Missoula
LENGTH: 3 Intersection
COUNTY: Missoula
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $642,067.10
CONTRACTOR: Long Construction Co. Inc.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 8-24-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 549-6491
ADDRESS: P.O. Box 7039

GENERAL: The contractor plan to start work in the spring of 1984. (Actual day Depends on the weather)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108
Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-27-83

PROJECT NO.: M-DP 8199(2) U-3
CONTRACT AMOUNT: $67,306.65 ~~$94,901.14~~
PROJ. NAME: Grant Str. & South Ave
CONTRACTOR: Lewis Const. Co.
LENGTH: N/A
FROM (town): Great Falls
COUNTY: Missoula
AWARD DATE: 6-17-83
CONTRACT TIME: 8-25-83
DATE WORK STARTED: 7-26-83
ORDER TO PROCEED DATE: 6-17-83
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 9-1-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Jim Williams
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: P. O. Box 7039
Missoula, Montana

GENERAL: The final estimate will be submitted to the district office about November 30, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 27, 1983

PROJECT NO.: DP 8199(10)
PROJ. NAME: Dore Lane @ 39th
LENGTH: 0.1 Miles
COUNTY: Missoula
CONTRACT TIME: 40 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 98%
% TIME USED: 75%
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 94901.14
CONTRACTOR: General Concrete
FROM (town): Missoula
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-4-83
PROBABLE COMPLETION DATE: 11-4-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 549-6491
ADDRESS: P.O. Box 7039
Missoula, Missoula

GENERAL: The porject is complete except for installing street lights and some minor cleanup. The contractor is waiting for delivery of the light poles.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-29-83

PROJECT NO.: MBP 1-1(12)6 & MBP 1-1(13)11 CONTRACT AMOUNT: $103,000.00

PROJ. NAME: Yaah River & Kootenai River CONTRACTOR: Sun Shine Painting & Const

LENGTH: 0 FROM (town): Great Falls

COUNTY: Lincoln AWARD DATE: 11-30-82

CONTRACT TIME: complete 9-1-83 DATE WORK STARTED: 5-13-83

ORDER TO PROCEED DATE: 12-20-82 ~~PROBABLE~~ COMPLETION DATE: 10-14-83

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: 6 & 7 weather permitting

% TIME USED: N A NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2-4 NO. HOURS PER SHIFT: 6-8

ACTUAL COMPLETION DATE: 10-14-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: Dept of Highways Kalispell, Mt. 59901

GENERAL: Yaah River completed 6-3-83

Progress was poor But By working week ends & Holidays the project was completed in spite of cool weather.

44 cal Day overrun

Last Report ~ Final submitted

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 1, 1983

PROJECT NO.: F 5-2(20)31
PROJ. NAME: St. Ignatius - North
LENGTH: 6.2 Miles
COUNTY: Lake
CONTRACT TIME: 60 Work Days
ORDER TO PROCEED DATE: June 21, 1983
% COMPLETE: 100
% TIME USED: 95
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 774,866.05
CONTRACTOR: Riverside Contracting, Inc.
FROM (town): Paradise, Montana
AWARD DATE: May 31, 1983
DATE WORK STARTED: June 20, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: September 30, 1983

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: October 7, 1983

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Montana 59901

GENERAL: The Final was submitted for District checking on October 18, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-4-83

PROJECT NO.: F 5-3(11)93
CONTRACT AMOUNT: $2,143,985.90
PROJ. NAME: KALISPELL - SOUTH
CONTRACTOR: EMPIRE SAND & GRAVEL
LENGTH: 16.9 MILES
FROM (town): BILLINGS
COUNTY: LAKE & FLATHEAD
AWARD DATE: 5-21-82
CONTRACT TIME: 120 W.D.
DATE WORK STARTED: 9-7-82
ORDER TO PROCEED DATE: 6-A82
PROBABLE COMPLETION DATE: N/A
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 107
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE: 9-15-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-16-83
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G P ROOT
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 1-2
ADDRESS: KALISPELL, MT.

GENERAL: PROJECT WAS COMPLETED ON 9-15-83 ONE TO TWO MEN WORKING INTERMITTENTLY ON FINAL & STAKEING DATA. SUBMITTAL OF FINAL TO DISTRICT OFFICE IS EXPECTED TO BE ABOUT NOV 15, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-29-83

PROJECT NO.: MBP 6-1(17)56
CONTRACT AMOUNT: $20,900.00
PROJ. NAME: Thompson River Bridge
CONTRACTOR: Sunshine Painting & Const
LENGTH: 0
FROM (town): Great Falls
COUNTY: Sanders
AWARD DATE: 11-30-82
CONTRACT TIME: complete 9-1-83
DATE WORK STARTED: 9-12-83
ORDER TO PROCEED DATE: 12-20-82
PROBABLE COMPLETION DATE: 10-27-83
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 6 & 7 as weather permitted
% TIME USED: NA
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 6-8
ACTUAL COMPLETION DATE: 10-27-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: Gamache
TELEPHONE: 755-5717
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Dept of Highways
Kalispell, Mt 59901

GENERAL: PROGRESS was slow due to cool weather & break downs. Painting was completed on 10-27-83. This completes all Bridge painting contracts for the Kalispell Construction AREA.

57 Cal Day over Run

Last Report ~ SEMI-Final submitted & waiting for Est. Form for the Final

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA
KAL. AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 1, 1983

PROJECT NO.: F 6-1(10)75
PROJ. NAME: PLAINS SAFETY
LENGTH: 1.6 MILES
COUNTY: SANDERS
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 96
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1475284.55
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MONTANA
AWARD DATE: MARCH 31, 1983
DATE WORK STARTED: APRIL 18, 1983
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 755-5717
ADDRESS: BOX 400
KALISPELL, MONT.

GENERAL: THE PRIME CONTRACTOR HAS COMPLETED ALL MAJOR ITEMS OF THE CONTRACT EXCEPT SEAL AND COVER, THIS WILL BE ACCOMPLISHED AFTER MAY 15, 1984. THIS WILL BE THE LAST REPORT UNTIL THE 1984 CONSTRUCTION SEASON.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-4-83

PROJECT NO.: F 38-(5) 4

CONTRACT AMOUNT: $ 5,368,510.28

PROJ. NAME: COL. FALLS E & W

CONTRACTOR: TRI-STATE CONST. INC

LENGTH: 4.3 MILES

FROM (town): BELLEVUE, WA.

COUNTY: FLATHEAD

AWARD DATE: 9-30-83

CONTRACT TIME: 120 W.D.

DATE WORK STARTED: N/A

ORDER TO PROCEED DATE: 10-24-83

PROBABLE COMPLETION DATE: JULY 1985

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 0

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. P. ROAT

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: KALISPELL

GENERAL: NO WORK HAS BEEN DONE. CONTRACTOR HAS APPLIED FOR & IS AWAITING APPROVAL OF AIR QUALITY PERMITS AND POINT DISCHARGE PERMIT. TRAINING PLANS HAVE BEEN SUBMITTED BUT NOT APPROVED AS OF THIS DATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 1, 1983

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: West Reserve Drive
LENGTH: 0.8 Miles
COUNTY: Flathead
CONTRACT TIME: 150 Work Days
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 25
% TIME USED: 36
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,523,163.22
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls, Mt.
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 1, 1983
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: McIntyre Construction Co. finished driving all the piling on the Stillwater River bridge, poured the caps, set all the beams and began forming the deck. Also began driving steel piling on the Whitefish River bridge on October 27.

Subcontractor, Swan & Sons Construction Inc, continued hauling unclass borrow to stations 280 - 305 and also to the east end of the Stillwater bridge. Unclassified Excavation remains about 75% complete with Unclass Borrow standing about 50% complete. Swan left project on Oct. 12 and will return next spring to finish his portion of the work.

Subcontractor, Structural Systems, Inc. has been working as required tying rebar for the bridges.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-4-83

PROJECT NO.: SMP 1899-82
PROJ. NAME: MAINT STOCKPILES
LENGTH:
COUNTY: GLACIER, LAKE, FLATHEAD
CONTRACT TIME: 85 W.D
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 99
% TIME USED: 86
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 203,375.00
CONTRACTOR: SCHELLINGER CONST Co
FROM (town): COLUMBIA FALLS
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-18-83
PROBABLE COMPLETION DATE: 11-4-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: GP ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: KALISPELL

GENERAL: ALL CRUSHING COMPLETE. SEEDING & RELATED ITEMS REMAIN TO BE DONE ON 2 SITES IN GLACIER COUNTY. THIS SHOULD BE COMPLETED BY 11-4-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 1, 1983

PROJECT NO.: RS 508-1(4) DATE SURVEY AUTHORIZED: 7-24-81

PROJ. NAME: Libby N/W DATE WORK STARTED: 11-5-81

LENGTH: 10.5 Miles ESTIMATED COMPLETION DATE: Pending

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 9/30 ~ 10/31/83

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1 (1) 43 Jackson No.	PMS, Overlay & Widening	PIH	16	76	10/84
M 0299(4) Anaconda Sts.	overlay, grading & drainage	PIH	0	17	1/85
F 250-2 (14) 55 Gallatin Canyon Rd.	PMS overlay & digouts	PIH	0	6	8/84
F 291 (10) 43 Twin Bridges No.	PMS overlay & widening	PIH	0	38	9/84
F 47-1 (1) 0 Ann. - Wm. Springs	PMS overlay	PIH	0	50	8/84
F 85-1 (2) 0 Jack Rabbit Lane	PMS overlay, grading & widening	PIH	120	16	8/85
IR 90-4 (31) 230 Homestake Pass E&W	overlay, grail & underdrains	FINAL DESIGN	264	100	10/21/85
IR 90-5 (95) 256 Cardwell East	overlay, grail & digouts	PIH	8	17	3/84
IR 90-6 (45) 307 Bozeman No. Side E&E.	PMS overlay & grail	PIH	24	3	3/84
F 86-1 (5) 3 Bridger Canyon Rd.	Slide Corrections & reconstr.	PIH	0	50	9/85
F 55-3 (3) 12 Legion Ave. Whitefish	Drainage	PIH	0	0	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-3-83

ER 8-1(8)081 U2

PROJECT NO.: ER 8-2(23)081
PROJ. NAME: FLOOD DAM. REPAIR-GARRISON MACDONALD PASS
LENGTH: 8.0 MI.
COUNTY: POWELL and LEWIS & CLARK
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-22-82
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 8-3-83

CONTRACT AMOUNT: $ 221,964.00
CONTRACTOR: SKINNER ENTERPRISES
FROM (town): HELENA, MT.
AWARD DATE: 4-1-82
DATE WORK STARTED: 5-24-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-16-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J.W. BETTLE
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 494-3224 EXT. 29
ADDRESS: BOX 3068
BUTTE, MT. 59702

GENERAL: ~~CHEC~~ FINAL DATA WAS SENT TO HELENA 11-1-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-3-83

PROJECT NO.: F 8-2(22)28 U2
PROJ. NAME: MacDONALD PASS E.&W.
LENGTH: 6.7 Mi.
COUNTY: POWELL and LEWIS & CLARK
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 5-31-83
% COMPLETE: 100
% TIME USED: 96
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-13-83

CONTRACT AMOUNT: $1,294,733.00
CONTRACTOR: AMERICAN ASPHALT, INC
FROM (town): MISSOULA, MT.
AWARD DATE: 5-9-83
DATE WORK STARTED: 6-6-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-21-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R.T. WILSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA IS IN DIST. OFFICE, BUT CHECKING HAS NOT STARTED.

IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 1-21-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-3-83

PROJECT NO.: MBP 13-4(1)94
MBP 15-1(70)60
MBP 15-1(71)64

PROJ. NAME: MAINT. BR. PAINTING

LENGTH: ~

COUNTY: BEAVERHEAD & GALLATIN

CONTRACT TIME: 10-1-83

ORDER TO PROCEED DATE: 4-21-83

% COMPLETE: 100

% TIME USED: N/A

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: 8-1-83

CONTRACT AMOUNT: $21,317.00

CONTRACTOR: HAGESTAD PAINTING

FROM (town): KALISPELL, MT.

AWARD DATE: 3-31-83

DATE WORK STARTED: 7-18-83

PROBABLE COMPLETION DATE: ~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-13-83

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: HAROLD WIEBE

TELEPHONE: 683-4447

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: P.O. BOX 465
DILLON, MT. 59725

GENERAL: FINAL DATA WAS SENT TO HELENA ON 10-21-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-3-83

PROJECT NO.: I 15-1(27)58 U1 / I 15-1(54)51 U2

PROJ. NAME: DILLON SO. (SO. SECT.) PIPE ORGAN NO. (NO. SECT.)

LENGTH: 5.7 MI.

COUNTY: BEAVERHEAD

CONTRACT TIME: 200 W.D.

ORDER TO PROCEED DATE: 10-1-81

% COMPLETE: 100

% TIME USED: 99

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: 7-18-83

CONTRACT AMOUNT: $5,316,245.38

CONTRACTOR: BEYER'S GEN. CONST. INC.

FROM (town): BUTTE, MT.

AWARD DATE: 9-2-81

DATE WORK STARTED: 9-16-81

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-7-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: FRANK CAPRARA, JR.

NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 683-6290

ADDRESS: P.O. BOX 1342
DILLON, MT. 59725

GENERAL: FINAL DATA WAS SUBMITTED TO HELENA ON 10-21-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 3, 1983

PROJECT NO.: I-15-1(27)58 U2 F89-1(4)0
PROJ. NAME: Dillon So. (No. Sect.) Dillon I Conn.
LENGTH: 3.1 mi.
COUNTY: Beaverhead
CONTRACT TIME: 250 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 82.5
% TIME USED: 93.4
NO. MEN EMPLOYED: 30 ±
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,999.79
CONTRACTOR: Beyers General Constructors
FROM (town): Butte, Mt.
AWARD DATE: 3-5-82
DATE WORK STARTED: 4-19-82
PROBABLE COMPLETION DATE: June 84
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Flynn
NO. OF ENG. PERSONNEL EMPLOYED: 9
TELEPHONE: 683-2078
ADDRESS: Dillon, Mt.

GENERAL: All Plant Mix Gr. B paving completed 10-28-83
Fencing completed on 10-31-83 except for cleanup.
Seeding completed 10-24-83.
Interim striping will be accomplished starting 11-2-83±.
Guard rail work in progress & should be completed
in 2 weeks ±, then roadway will be opened to traffic
& skning completed.
C.G.F.C. will be installed next season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-28-83

PROJECT NO.: I15-1(27)58 U-2
CONTRACT AMOUNT: $ 2,332,787.95
PROJ. NAME: Dillon South (North Section) CONTRACTOR: Beyer's General Constructors Inc.
LENGTH: 3.6 miles
FROM (town): Butte, Montana 59702
COUNTY: Beaverhead
AWARD DATE: March 5, 1982
CONTRACT TIME: 256 working days
DATE WORK STARTED: March 26, 1982
ORDER TO PROCEED DATE: April 16, 1982
PROBABLE COMPLETION DATE: Oct. 1982
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 93
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: 10-24-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Harold A. Wiebe
TELEPHONE: 683-4447
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: 500 Barnett Ave.
Dillon, Montana 59725

GENERAL: "STRUCTURES"

Poindexter Slough: Finishing concrete, applied protective coat to barrier rail and cleaning area. These structures are 100% complete. Grade Separation: Finishing concrete, applied protective coat to barrier rail and cleaning area. These structures are 100% complete. South Dillon Interchange: Placed "BD" concrete for barrier rail ends, finishing concrete, applied protective coat and cleaning work area. This structure is 100% complete. Bridge over U.P.R.R.: Placed "BD" concrete for barrier rail ends, applied protective coat, and cleaning up work area. This structure is 100% complete. Park Street Separation: Placed BD concrete for barrier rail ends, applied protective coat and cleaning up work area. These structures are 100% complete. Blacktail Deer Creek: Placed "BD" concrete for barrier rail, applied protective coat and cleaning up work area. This structure is 100% complete. All structures 100% complete. The contractor worked fifteen (15), eight (8) hour shifts employing an average of three (3) men.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 31 Oct 83

PROJECT NO.: I-ID 15-1(52)46 U-2
PROJ. NAME: Pipe Organ North & South
LENGTH: N/A
COUNTY: Beaverhead
CONTRACT TIME: N/A
ORDER TO PROCEED DATE: 9-27-83
% COMPLETE: 45
% TIME USED: N/A
NO. MEN EMPLOYED: 1-5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 21,344.15
CONTRACTOR: Birkenbuel Construction
FROM (town): Victor, MT 59875
AWARD DATE: 9-27-83
DATE WORK STARTED: 10-18-83
PROBABLE COMPLETION DATE: 11-11-83
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: Birkenbuel Construction the contractor started Project on October 18, 1983. All the posts for the fence have been driven an up, they will be starting to place wire in the near future, progress on the Project is proceeding along very well.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-3-83

PROJECT NO.: MSC 15-1(69)85
PROJ. NAME: MELROSE NO. & SO.
LENGTH: 8.5 MI.
COUNTY: BEAVERHEAD
CONTRACT TIME:
ORDER TO PROCEED DATE: 5-13-83
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-29-83

CONTRACT AMOUNT: $ 265,051.00
CONTRACTOR: SWAN & SONS CONST., INC.
FROM (town): ANACONDA, MT.
AWARD DATE: 4-28-83
DATE WORK STARTED: 7-22-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-29-83
EFFECTIVE OPENING DATE:

PROJECT MANAGER: CAPRARA
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 683-6290
ADDRESS: P.O. BOX 1342
DILLON, MT. 59725

GENERAL: FINAL DATA WAS SENT TO HELENA ON 10-28-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 29, 1983

PROJECT NO.: I15 - 3(42)150 UI
PROJ. NAME: Bernice-Basin
LENGTH: 0.07
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: 10/31/83
% COMPLETE: 4.8
% TIME USED: 0.0
NO. MEN EMPLOYED: 12 to 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $917,815.90
CONTRACTOR: McIntyre Constuction Co.
FROM (town): Great Falls
AWARD DATE: 9/30/83
DATE WORK STARTED: 10/20/83
PROBABLE COMPLETION DATE: July 31, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225 - 3758
ADDRESS: P.O. Box 118
Basin, Mt. 59631

GENERAL: Progress during the past two week period was good. The following work was done: placement of bridge ends fills stations 1063 + 90 to 1065 + 50 and stations 1090 + 50 to 1092 + 30; excavation of unclassified material from stations 1057 + 00 to 1060 + 35:; excavation of temporary channel change @ stations 1092 + 25 to 1095 + 50; placement of class 2 random rirap @ bridge end station 1092 + 13.5. Items and % used are as follows: Traffic Control devices 762.0 units, 22 %; traffic control flagging 145.0 hrs., 22 %; contract bond 1.0 lump sum 4,000.00; remove misc. items 0.4 lump sum, 2,000.00; excavation-unclass 10,621 cu. yds., 45%; ripran-class 2 random 300 cu. yds., 9.6%; guard rail-end anchor 2 ea., 100%; guard rail-steel 250 lin. ft., 10%; work bridge 0.04, $1,600.00

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-83

IR 15-4(55)200 &

PROJECT NO.: IR 15-4(59)217

CONTRACT AMOUNT: $ 3,933,151

PROJ. NAME: HELENA N. & WOLF CRK CANY

CONTRACTOR: HILDE CONST CO, INC

LENGTH: 28.7 MILES

FROM (town): GREAT FALLS MT

COUNTY: LEWIS & CLARK

AWARD DATE: 5-31-83

CONTRACT TIME: 100 WORKING DAYS

DATE WORK STARTED: 8-3-83

ORDER TO PROCEED DATE: 6-23-83

PROBABLE COMPLETION DATE: 6-30-84

% COMPLETE: 35%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 60%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 10

NO. HOURS PER SHIFT: 12

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. REATHER

TELEPHONE: 444-6326

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: HELENA, MT. 59620

GENERAL: THE CONTRACTOR IS IN THE PROCESS OF SETTING UP A CRUSHER IN THE SIEBEN QUARRY SITE AND WILL PROBABLY BEGIN CRUSHING MATERIAL FOR TYPE B PLANT-MIX AND J.G.F.C. MATERIAL ON 11-7-83. PAVING AND INTERIM STRIPING ARE COMPLETE FROM LINCOLN INTERCHANGE TO SIEBEN INTERCHANGE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/3/83

PROJECT NO.: F29-4(7)84
PROJ. NAME: Harrison Ave.-Butte
LENGTH: 3.1
COUNTY: Silver Bow
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4/18/83
% COMPLETE: 99.9
% TIME USED: 98
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J.W. Bottle
NO. OF ENG. PERSONNEL EMPLOYED: 6

CONTRACT AMOUNT: $ 4,152,024.82
CONTRACTOR: Jim Gilman Excavating, Inc.
FROM (town): Butte, MT
AWARD DATE: 10/29/82
DATE WORK STARTED: 1/31/83
PROBABLE COMPLETION DATE: 11-18-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8
TELEPHONE: 494-3224 EXT. 29
ADDRESS: Box 3068
Butte, MT 59701

GENERAL: Work consisted of Concrete Work - Sawing Joints in Sidewalk & Median Curb and building Steps to Cemetery Office Lt. Sta. 89+22, Striping & Pavement Marking, Signing, Electrical Work on Signals & Street Lights, Seeding, and Clean-up Work.
All work is now complete except for Change Order No. 10, extending 73"x 45" RCPA at Sta. 102+45 and Change Order No. 12, Reclamation of Surfacing Source Pit Area.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

1983

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 31, 1983

PROJECT NO.: HES-50-2(13)87
PROJ. NAME: W. Edge of Bozeman
LENGTH: 0.0
COUNTY: GALLATIN
CONTRACT TIME: 45 Working Days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,958.00
CONTRACTOR: Midland Electric Co.
FROM (town): Billings, MT. 59104
AWARD DATE: 9-30-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. SLITON
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-3074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Pre conference Meeting has been scheduled for Thursday, 11-3-83. No TIME has been charged per special provision (c).

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/7/83

PROJECT NO.: FBRF 54-1(5)7
PROJ. NAME: Clyde Park South
LENGTH: 7.2 miles
COUNTY: Park
CONTRACT TIME: 160 DAYS
ORDER TO PROCEED DATE: Aug 2 1983
% COMPLETE: 15
% TIME USED: 26
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3947956.45
CONTRACTOR: Jim Gilman Exc.
FROM (town): Butte
AWARD DATE: July 11 1983
DATE WORK STARTED: Aug 15 1983
PROBABLE COMPLETION DATE: Aug 84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Blossom
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 686-4610
ADDRESS: Box 9
Clyde Park 59018

GENERAL: Borrow and Unclassified excavation are being moved from the beginning of project to station 135 ±. Rock fill and pipe are being installed at various points on project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/14/83

PROJECT NO.: F BRF 59-1(5)7
PROJ. NAME: CLYDE PARK SO
LENGTH: 7.2 MILES
COUNTY: PARK
CONTRACT TIME: 160 DAYS
ORDER TO PROCEED DATE: AUG 2. 1983
% COMPLETE: 15
% TIME USED: 29
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3947956.75
CONTRACTOR: LIM GULMAN EXC.
FROM (town): BUTTE
AWARD DATE: JULY 11 1983
DATE WORK STARTED: AUG 15 1983
PROBABLE COMPLETION DATE: SEPT 83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 686-4610
ADDRESS: Box 9
CLYDE PARK 59018

GENERAL: Borrow and unclassified excavation are being placed from begin project to station 135±. Rip Rap and pipe culvert are being installed at various points on project. Piles are in place and caps are being poured for the Rock creek structure.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 31, 1983

Split 02, 03 & 04

PROJECT NO.: F-BRF 59-1(5)7
PROJ. NAME: Clyde Park South
LENGTH: 7.2 miles
COUNTY: Park
CONTRACT TIME: 160 working Days
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 11
% TIME USED: See Split 01
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 418,469.95
CONTRACTOR: Martel Const., Inc.
FROM (town): Bozeman, Montana
AWARD DATE: July 11, 1983
DATE WORK STARTED: Aug. 31, 1983
PROBABLE COMPLETION DATE: June 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jerry R. Branum
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Montana

GENERAL: Work during period consisted of driving 10x42 steel Beg. H-Pile for Bent No. 1 & No. 4. Also the placement of class DD concrete for substructure units Bent No. 1, No. 2, No. 3 & No. 4. at the Rock Creek structure sta 254+78. Contractor also has completed driving all his piling for the work bridge & has ~~deck~~approx. 2/3's of the deck completed for the work bridge at the Shields River Structure sta 201+13. Contractor is presently working at decking the Rock Creek Str. of which he has completed span 3.

Construction layout, with a 3-man crew engaged, is 20% complete.

Theodore C Herman
Eng. Tech. III

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 31, 1983

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: Bridger - Griffin Drives
LENGTH: 0.4
COUNTY: GALLATIN
CONTRACT TIME: 110 Working Days
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 5
% TIME USED: 22
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 568,537.98
CONTRACTOR: Long Const.
FROM (town): Bozeman, Mt.
AWARD DATE: 8-26-83
DATE WORK STARTED: 9-9-83
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: [redacted] - 586-5074
ADDRESS: P.O. Box 1110
Bozeman, MT 59715

GENERAL: Mackin Const. working on Phase I of the Structure. Work has been concentrated on the Sub Structure. Rip Rap has been partially placed in the East Gallatin River at Bridge site.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: OCT. 31, 1983

PROJECT NO.: BRF-HES 86-1(7)1
CONTRACT AMOUNT: $ 161,065.60 SPLIT 02
PROJ. NAME: BRIDGER GRIFFIN DRIVE
CONTRACTOR: MACKIN CONST. CO.
LENGTH:
FROM (town): BILLINGS MT.
COUNTY: GALLATIN
AWARD DATE: AUGUST 26, 1983
CONTRACT TIME: 110 W.D.
DATE WORK STARTED: 9-21-83
ORDER TO PROCEED DATE: SEPT. 16, 1983
PROBABLE COMPLETION DATE: APRIL 1984
% COMPLETE: 12%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 22%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: AVE 5
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: —
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: JERRY BRANUM
TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: BOX 1110
BOZEMAN

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN FAIR. WORK DURING THE PERIOD CONSISTED OF DRIVING 12" OD & 16" OD STEEL PIPE PILES FOR BENTS 1, 2, 3 & 4 PHASE I. CONCRETE CLASS DD WAS PLACED FOR THE CAPS OF BENTS 1, 2, 3 & 4, PHASE I & BACKWALL & WINGWALL BENT NO. 4 PHASE I. WORK WAS PERFORMED AT STRUCTURE OVER EAST GALLATIN RIVER STA. 29+09.00.

CONSTRUCTION LAYOUT, WITH A THREE MAN ENGINEERING CREW ENGAGED, IS 18% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-3-83

PROJECT NO.: IR 90-4(35)206
PROJ. NAME: OPPORTUNITY - BUTTE
LENGTH: 12.7 MI.
COUNTY: DEER LODGE & SILVERBOW
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-15-83

CONTRACT AMOUNT: $2,930,748.02
CONTRACTOR: HILDE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-1-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-8-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DIST. OFFICE.

IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 12-8-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/83

PROJECT NO.: IR 90-6(43)313
PROJ. NAME: Rocky Canyon Overlay
LENGTH: 5.3 mi.
COUNTY: Gallatin
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 8/3/83
% COMPLETE: 91
% TIME USED: 64
NO. MEN EMPLOYED: 60
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,819,034.08
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: 7/11/83
DATE WORK STARTED: 7/18/83
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, MT. 59715

GENERAL: Completed Paving TYPE "B" Pl. Mix 10/21/83 Placed O.G.F.C. on W.B. Lane & moved Median Rail back on E. Intrum Striping done on E.B. Lane 10/26/83. MARK-Rite Lines Plan on Striping W.B. Lane with EPoxy Paint 11/1/83.

Placing O.G.F.C. & Striping is the only work remaining. The Contractor does Not Plan this work until Next June Due To Temperature restrictions.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-3-83

PROJECT NO.: I 90-7(37)350 U2
PROJ. NAME: SPRINGDALE-BIG TIMBER
LENGTH: 3.2 MI.
COUNTY: SWEETGRASS
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-27-82
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-17-83

CONTRACT AMOUNT: $3,156,442.68
CONTRACTOR: McINTYRE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 4-1-82
DATE WORK STARTED: 4-26-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-24-83

EFFECTIVE OPENING DATE: 7-12-83

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 222-7085
ADDRESS: 1122 W. FRONT BOX 3
LIVINGSTON, MT. 59047

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DIST. OFFICE.

IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 11-24-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-3-83

PROJECT NO.: SMP 0199-82
PROJ. NAME: Maint. Stockpiles
LENGTH: -
COUNTY: 4 Counties
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 99
% TIME USED: 142
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 197,125.00
CONTRACTOR: Dugdale Const. Co.
FROM (town): Butte, MT.
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-3-83
PROBABLE COMPLETION DATE: 11-28-83
NO. DAYS WORKED PER WEEK: -
NO. SHIFTS PER DAY: -
NO. HOURS PER SHIFT: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: -

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: "C" Street

GENERAL: Project is complete except for seeding pits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-3-83

PROJECT NO.: RS 375-1(2)0 ABU 1807(J)

PROJ. NAME: CONTINENTAL DRIVE

LENGTH: 4.8 MI.

COUNTY: SILVERBOW

CONTRACT TIME: 60 W.D.

ORDER TO PROCEED DATE: 4-21-83

% COMPLETE: 100

% TIME USED: 55

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 7-14-83

CONTRACT AMOUNT: $ 572,691.00

CONTRACTOR: JIM GILMAN EXC. INC.

FROM (town): BUTTE, MT.

AWARD DATE: 3-31-83

DATE WORK STARTED: 5-31-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-19-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: IRV BROELL

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797

ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA WAS SUBMITTED TO HELENA 10-25-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 5, 1983

PROJECT NO.: M 1212 (3)

PROJ. NAME: Kagy Blvd.

LENGTH: 1.2 Miles

COUNTY: Gallatin

CONTRACT TIME: Oct. 1, 1984

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,785,195.24

CONTRACTOR: Jim Gilman Exc. Inc

FROM (town): Butte

AWARD DATE: Sept. 30, 1983

DATE WORK STARTED:

PROBABLE COMPLETION DATE: 10-1-84

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: O. Olson

NO. OF ENG. PERSONNEL EMPLOYED: 4-6

TELEPHONE: 586-5074

ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: [illegible] was held 10-24-83 and Contractor will go to work as soon as the paper work on Trainee, EEO etc has been completed and approved. [illegible] inlet Boxes & T-Sect. have been confirmed [illegible] [illegible] Concrete products

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-3-83

PROJECT NO.: RRS 4138(54)
PROJ. NAME: RAILROAD GRADE X-INGS
LENGTH: ~
COUNTY: STATEWIDE
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 10
% TIME USED: 10
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $194,761.40
CONTRACTOR: HIVESAY TRAFFIC MAINT.
FROM (town): GREAT FALLS, MT.
AWARD DATE: AUG. 5, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 6-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: IRV BROELL
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
BUTTE, MT. 59702

GENERAL: WORKING AT VARIOUS LOCATIONS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 3, 1983

PROJECT NO.: BRF 84-4(2)28 DATE SURVEY AUTHORIZED: 5-23-83

PROJ. NAME: Salmon River Bridge WEST OF 4-CORNERS DATE WORK STARTED: 8-12-83

LENGTH: .5 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 10-7-83

PROJECT MANAGER: O. C. Carl TELEPHONE: 496-5074

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 31 Oct 83

PROJECT NO.: S-278 - 1 (01) DATE SURVEY AUTHORIZED: 27 May 83

PROJ. NAME: Jackson-North DATE WORK STARTED: 11 Jul 83

LENGTH: 1.5 Miles ESTIMATED COMPLETION DATE: 10/83

DATE SUBMITTED TO DISTRICT: 24 October 1983

PROJECT MANAGER: Caprara TELEPHONE: 683-6290

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/81

PROJECT NO.: M1212 (4) DATE SURVEY AUTHORIZED: NA

PROJ. NAME: KAGY BLVD 3RD to 19TH DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/83

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: 5/9/82

PROJ. NAME: SPRINGHILL RD. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 3, 1983

PROJECT NO.: I 15-3(42)150 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bernice-Basin DATE WORK STARTED: July 25, 1983

LENGTH: 6.9 Mi. ESTIMATED COMPLETION DATE: Apr. 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: William G. Bork TELEPHONE: 406-225-3962

NO. PERSONNEL ASSIGNED: 16 % COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/83

PROJECT NO.: RF 8-1(9)34 DATE SURVEY AUTHORIZED: 8/29/83

PROJ. NAME: AVON-ELLISTON DATE WORK STARTED: No Crew Assigned

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 10/31/83

PROJECT NO.: IR 90-5(45)256 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: CALDWELL EAST DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: 7 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: —

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2(8) 71 Belt-East and West	Slope Flattening PMBS Overlay	Final P.I.H.	56	92	12-15-83
RF 60-2(3) 91 Great Falls-East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	71	37	4- 1-84
FR 24-3(1) 109 Bowman's Corner-N.E.	Widen, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	346	100	10-27-83
FR 24-3(3) 76 Rogers Pass-E.(West Section)	Widen, Gravel Surf. PMBS	Field Review	0	5	7-15-84
F 1-4(1) 280 Shelby-East	Widen, Slope Flattening PMBS	Final P.I.H.	0	79	12-15-83
RS 348(18) 5 Mi. S.-Fort Benton-S.	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	40	6-30-84
F 3-1(6) 8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	0	5	2- 1-84
RS 218-1( ) Conrad-East	PMBS Overlay Approach Flattening	Final Checking	16	98	11-15-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/12/83

PROJECT NO.: F 3-2 (8) 18
CONTRACT AMOUNT: $ 2,492,189.65
PROJ. NAME: Fairfield E. & W. (East)
CONTRACTOR: Hilde Constr. Co.
LENGTH: 5.0 miles
FROM (town): Great Falls, MT
COUNTY: Cascade/Teton
AWARD DATE: November 30, 1982
CONTRACT TIME: 110 + 1 w.D.
DATE WORK STARTED: February 1, 1983
ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE: June 15, 1984
% COMPLETE: 90
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 90
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 25
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
TELEPHONE: 467-3448
NO. OF ENG. PERSONNEL EMPLOYED: 10
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor completed 1½" CBC Gr. 5a and 3/4" CTS Gr. 2a gravel operations through-out the project. Blotter material and priming operations also complete.

Contractor completed paving operations 10/24/83.

Contractor completed installing 80' Ductile pipe for the City of Fairfield and embankment protectors at bridge ends stations 971 + 31 Lt., 971 + 49 Rt. and 1066 + 00 Lt. & Rt.

Sub-Contractor Swan & Sons fencing on project sta. 927 +60 to sta. 1100 + 66.

Contractor plans to have guard rail and striping operations completed within 3 weeks. Project will be open to traffic at that date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 7, 1983

PROJECT NO.: F-3-2(8)18 (Bridges)
PROJ. NAME: Fairfield E & W
LENGTH: 5.0
COUNTY: Cascade - Teton
CONTRACT TIME: See Road
ORDER TO PROCEED DATE: See Road
% COMPLETE: 100% (Bridges)
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $309,561.60 (Bridges)
CONTRACTOR: Sub - Slatten Const. Co.
FROM (town): Gt. Falls
AWARD DATE: See Road
DATE WORK STARTED: 3-21-83
PROBABLE COMPLETION DATE: 8-30-83 (Bridges)
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 434-2022
ADDRESS: P.O. Box 861
Shelby, Mt. 59474

GENERAL: Final notes and supporting data submitted to Great Falls office.

This is a final progress report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NO.: F 1-4(5)271
PROJ. NAME: Shelby - West
LENGTH: 7.0 Miles
COUNTY: Toole
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 91
% TIME USED: 97
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 856,519.30
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: 5/31/83
DATE WORK STARTED: 7/13/83
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1-9hr.
NO. HOURS PER SHIFT: 9 hr.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Prime Contractor Baltrusch Const. Co. Completed Type "B" Pl. Mix paving on October 6, 1983. Placement of 3/4" Top Surf. shoulder dressing is in progress and is expected to be complete 11/4/83.

Sub-Contractor Livesay Traffic Maint. placed Interim paint striping on the project 10/12/83.

Sub-Contractor Konitz Const. returned to the project on 10/28/83 to re-process the ½" Cover Mat'l that was contaminated during stockpiling operations. Probable completion is 11/9/83.

All other items are 100% complete with the exception of Seal & Cover which will be completed next construction season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NO.: IR 15-5(76) 283
PROJ. NAME: Gt. Falls-Vaughn Rehab.
LENGTH: 1.3 Miles
COUNTY: Cascade
CONTRACT TIME: 60+21 W.D.
ORDER TO PROCEED DATE: 4/18/83
% COMPLETE: 98
% TIME USED: 98
NO. MEN EMPLOYED: 3-9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,059,520.15
CONTRACTOR: United Matls. of Gt. Falls, Inc.
FROM (town): Great Falls
AWARD DATE: February 28, 1983
DATE WORK STARTED: 3/31/83
PROBABLE COMPLETION DATE: 11-7-83
NO. DAYS WORKED PER WEEK: 3-4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 2-3

TELEPHONE: 727-4350
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Sixteen (16) days were lost this period, as area was too wet to allow repair of membrane, to place topsoil, or to seed. When conditions improved, the Contr. was able to complete replacement of all damaged membrane in med. ditch Sta. 1093+00 to 1116+50. Topsoil was then hauled & placed within the same area and Sub-Contr. Greenway Hydroturfing began seeding & fertilizing project 10/31/83. Inclement weather prevented their completing all areas & will return when weather improves. Sub-Contr. Western Sign worked (1) day grinding paint stripes & began striping 4" yellow on 11/1 but was also unable to finish due to rain. Dependant upon weather, all work is anticipated to be complete 11/7/83.

1-1½T Truck & Trailer Heating Tank; 1-½T Truck w/membrane applicator; 1-1T Truck w/ membrane applicator; 1-D6Cat; 1-Terex Ldr.; 5-End Dumps; 1-Broom; 1-Grinding Machine; 1-Paint Truck; 1-Hydro-Seeder; 1-All Terrain Vehicle w/drag; 1-Flasher Board mounted on Trailer

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NO.: SR 223-1(2)1
PROJ. NAME: Fort Benton - Chester
LENGTH: 11.0 Miles
COUNTY: Chouteau
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9/26/83

CONTRACT AMOUNT: $ 852,336.81
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre Mt.
AWARD DATE: Feb. 28, 1983
DATE WORK STARTED: April 8, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Sept. 29, 1983
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: The Final Estimate work is in progress and is expected to be submitted to the District office on, or about Nov. 15, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 7, 1983

PROJECT NO.: BS-BRS 565-1(3)0 CONTRACT AMOUNT: $486,280.20 (Bridge)
PROJ. NAME: Sunnes-North (Bridge) CONTRACTOR: McIntyre Const. Co.
LENGTH: .1 FROM (town): Gt. Falls
COUNTY: Cascade - Teton AWARD DATE: See Road
CONTRACT TIME: See Road DATE WORK STARTED: 11-5-82
ORDER TO PROCEED DATE: 10-18-82 PROBABLE COMPLETION DATE: 8-18-83 (Bridge)
% COMPLETE: 100% (Bridge) NO. DAYS WORKED PER WEEK:
% TIME USED: See Road NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Brown TELEPHONE: 434-2022
NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: P.O. Box 841
Shelby, Mt. 59474

GENERAL: Final notes and supporting data have been submitted to the Great Falls office.

This is a Final progress report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/7/83

PROJECT NO.: RS-BRS 565-1 (3) 0
PROJ. NAME: Simms-North
LENGTH: 1.1 miles
COUNTY: Cascade and Teton
CONTRACT TIME: 150 + 3 w.D.
ORDER TO PROCEED DATE: October 18, 1982
% COMPLETE: 98
% TIME USED: 65
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 920,779.66
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: September 24, 1982
DATE WORK STARTED: October 12, 1982
PROBABLE COMPLETION DATE: November 30, 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Sub-Contractor Swan & Sons plan to seed project as soon as conditions are more favorable.
Excessive moisture in seeding areas.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

MSC 1-4(2)265
MSC 1-8(4)467

PROJECT NO.: MSC 10-3(5)104

PROJ. NAME: Maintenance Seal & Cover

LENGTH: 16.2 Miles

COUNTY: Toole, Phillips & Hill

CONTRACT TIME: 9-1-83 Completion Date

ORDER TO PROCEED DATE: _____

% COMPLETE: 100

% TIME USED: 100

NO. MEN EMPLOYED: None

ACTUAL COMPLETION DATE: 9-1-83

CONTRACT AMOUNT: $ 262,959.35

CONTRACTOR: Baltrusch Construction Co.

FROM (town): Havre, Mt.

AWARD DATE: May 9, 1983

DATE WORK STARTED: 7-12-83

PROBABLE COMPLETION DATE: _____

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-1-83

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 727-4350

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: One man engineering crew engaged in preparing final records and other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: [redacted] 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-83

PROJECT NO.: BHF 10-1(4)2
PROJ. NAME: Overlay 15th St. Bridge
LENGTH: 0.00
COUNTY: Cascade
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 99.9
% TIME USED: 99
NO. MEN EMPLOYED: 16 to 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 787,498.00
CONTRACTOR: Sletten Constr. Co.
FROM (town): Great Falls, Montana
AWARD DATE: 9-23-83
DATE WORK STARTED: 4-28-83
PROBABLE COMPLETION DATE: 11-8-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1 ~~2~~
NO. HOURS PER SHIFT: ~~xxxx~~ 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 10-27-83
PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED 1-5

TELEPHONE: 727-4350
ADDRESS: Box 1359
Gt. Falls, Mt.

GENERAL: Progress was fair. Work consisted of placing overlay, removing delaminations, sandblasting, placing protective coat, painting traffic lines, removing conflicting traffic lines.

A Summary of the Project: The structure was open to traffic on October 27, 1983, some minor cleanup remains.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 7, 1983

PROJECT NO.: F 24-3(5)100
PROJ. NAME: Rogers-Pass-East-Middle Secf.
LENGTH: 8.5 miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 / 6 working days.
ORDER TO PROCEED DATE: Oct. 18, 1982
% COMPLETE: 84%
% TIME USED: 87%
NO. MEN EMPLOYED: 70
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,215,825.45
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Montana
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Nov. 18, 1982
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: S. W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 562-3888
ADDRESS: Augusta, Montana

GENERAL: Culverts are 99% complete. Grading is complete except for cleanup and west end connection: 99% complete. 1 1/2" Base Course and 3/4" Top course in progress with 88% of Surfacing complete. Topsoil is 90% complete. Plant Mix Bit. Surf. is 76% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-83

STRUCTURE PROJECT NO.: F-BRF-RTF 60-2(5)92U2	CONTRACT AMOUNT: $ 1,870,957.00 $ 2,764,053.48
PROJ. NAME: Warden Bridge	CONTRACTOR: Sletten Constr. Co.
LENGTH: 0.203	FROM (town): Great Falls,MT
COUNTY: Cascade	AWARD DATE: 2-28-83
CONTRACT TIME: 220 Working days	DATE WORK STARTED: 3-22-83
ORDER TO PROCEED DATE: 4-18-83	PROBABLE COMPLETION DATE: 11-30-83
% COMPLETE: 98	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 62	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 6 - 13	NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:	
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:	
EFFECTIVE OPENING DATE:	
PROJECT MANAGER: T.G. Tomich	TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 1-5	ADDRESS: Box 1359 Great Falls, MT

GENERAL: Progress has been good. Work consisted of placing and finishing concrete,tying resteel, placing barried rail, setting pedestrian & hand Rail; removing forms and painting rail.

A summary of the project: The deck and barrier are placed, all deck forms have been been removed. The hand rail is set and painted, the Pedestrian rail is complete except for the fence. The protective coat has been placed, most of the concrete finishing has been done. Drainage system, cleanup and punch list remains.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NO.: HES 60-2(11)91 U-2 & F-BHF-RTF60-2(5)92 U-2
CONTRACT AMOUNT: (APPROACHES) $893,096.00 $2,764,053.48
PROJ. NAME: Warden Br. Approaches
CONTRACTOR: Sletten Const. Co.
LENGTH: 0.4 Mile
FROM (town): Great Falls
COUNTY: Cascade
AWARD DATE: February 28, 1983
CONTRACT TIME: 220+4 W.D.
DATE WORK STARTED: 3/30/83
ORDER TO PROCEED DATE: 4/18/83
PROBABLE COMPLETION DATE: 11-15-83
% COMPLETE: 95
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 59
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2-12
NO. HOURS PER SHIFT: 8-9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 2-4
ADDRESS: 104 18th Ave. N.E.
Great Falls

GENERAL: During this reporting period, Contr.-Sletten Const. completed setting pindown curb between 2nd & 4th Sts. & placed drop inlets @ Sta. 28+50 & 56+70. Sub-Contr.-Livesay Traffic Mtce. worked (4) days setting light poles & installing light service on Warden Br., adjusting pull box to grade on west end of Bridge, & grouting light pole bases & signal poles thruout project. Sub-Contr.-Western Sign poured barrier curb on west end of structure & began setting barrier rail both ends of Warden (75% complete). Anticipate completing all rail by 11/4/83. The B.N.R.R. worked (1) day placing permanent R.R. X-ing @ 2nd St. Construction of access road under structure, seeding, striping & minor cleanup remain to be done & anticipate completing all work by 11/15/83.

1-Forklift; 1-1T Truck & Compressor; 2-Conc. Saws; 2-Air Compressors w/Jack Hammer & Air Chisel; 1-Mobil Crane; 1-Tractor w/F.E. Ldr. & Leveler; 1-Tack Truck; 1-Steel Drum Roller; 1-1½T Flatbed; 1-Utility Truck

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-83

PROJECT NO.: F BRF RTF 60-2(5) 92 U3
PROJ. NAME: Warden Bridge Overlay
LENGTH: 0.4 Mi.
COUNTY: Cascade
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 550,827.00
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls MT.
AWARD DATE: 9-30-83
DATE WORK STARTED: -
PROBABLE COMPLETION DATE: 7-30-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 727-4350
ADDRESS: Box 1359
Great Falls, MT

GENERAL: Work cannot begin until April 1st 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 7, 1983

PROJECT NO.: RS 240-1(2)11
PROJ. NAME: CHINOOK - CLEVELAND
LENGTH: 14.2 MILES
COUNTY: BLAINE
CONTRACT TIME: 60 + 12 WD
ORDER TO PROCEED DATE: 9-18-83
% COMPLETE: 80
% TIME USED: 83
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 852,593.20
CONTRACTOR: BALTRUSCH CONST. CO.
FROM (town): HAVRE, MT.
AWARD DATE: FEB. 28, 1983
DATE WORK STARTED: MAY 18, 1983
PROBABLE COMPLETION DATE: JUNE-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: GORDON TREFTZ
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 265-6821
ADDRESS: P.O. BOX 592
HAVRE, MT 59501

GENERAL: SUB CONTRACTOR PLACED INTERM STRIPING ON PROJECT. AND CONTRACTOR RESCREENED ½" COVER MATL.

WORK ON THE PROJECT HAS BEEN SUSPENDED UNTIL SPRING.

ENGINEERING PERSONELL ARE WORKING ON OTHER PROJECTS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NO.: RS-BRS 330-1(5)1	CONTRACT AMOUNT: $ 1,861,841.20
PROJ. NAME: Ulm Bridge Approaches	CONTRACTOR: Sletten Const. Co.
LENGTH:	FROM (town):
COUNTY:	AWARD DATE:
CONTRACT TIME:	DATE WORK STARTED:
ORDER TO PROCEED DATE:	PROBABLE COMPLETION DATE: 11-11-83
% COMPLETE: 98	NO. DAYS WORKED PER WEEK: 3-5
% TIME USED: 94	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3-5	NO. HOURS PER SHIFT: 8-9
ACTUAL COMPLETION DATE:	
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:	
EFFECTIVE OPENING DATE:	
PROJECT MANAGER: F. A. Robinson	TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 2-4	ADDRESS: 104 18th Ave. N.E. Great Falls, MT.

GENERAL: During this reporting period, Contr. Sletten Const. removed old structure, making this item 100% complete, and set & pinned all pindown curb. Sub-Contr.-Hilde Const. returned 10/24 & began removing old P.T.W. appr. to Bridge site as well as appr. to old R.R. X-ing; built appr. Lt. of Sta. 1021+25 & installed 18"x50' CSP appr. pipe; installed 12"x28 CSP Emb. Protector Lt. Sta. 1013+84.5 & Type 3 Bank Protection at end of Emb. Protector; installed filter fabric & rock in erosion control ditches; placing & dressing up of topsoil along old P.T.W., behind guardrail & No. & So. Bridge ends; grading & graveling of approaches. Sub-Contr. Swan & Sons spent (1) day seeding & fertilizing entire project (100%). Minor approach paving, Bit. Curb & Striping remains which is anticipated to be completed 11/11/83, weather permitting.

1-Crane; 1-Porta Barge; 1-Tug Boat; 2-Transports; 1-D6 Cat; 1-940 Ldr.; 1-JD550 Cat; 1-Dump Truck; 1-Water Truck; 1-Peterbilt Dump; 1-Oiler; 1-Compressor; 1-Service Truck

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 7, 1983

PROJECT NO.: BS-BRS 330-1(5)1
PROJ. NAME: Ulm Bridge & Appr.
LENGTH: 0.5
COUNTY: Cascade
CONTRACT TIME: Sea Exad
ORDER TO PROCEED DATE: 12-1-81
% COMPLETE: 100% (Bridge)
% TIME USED: Sea Exats
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,861,841.20
CONTRACTOR: Slattery Const. Co.
FROM (town): Gt. Falls, Mt.
AWARD DATE: 11-30-81
DATE WORK STARTED: 2-22-82
PROBABLE COMPLETION DATE: Sea Exad
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Brewer
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 434-2022
ADDRESS: P.O. Box 861
Shelby, Mt. 59474

GENERAL: Bridge is complete except some painting on damages done on interior girders near Bent No. 1
one man working on Final notes and supporting data in Shelby office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NO.: FR 10-2(3)51 DATE SURVEY AUTHORIZED: 4-18-83

PROJ. NAME: G. Enderson DATE WORK STARTED: 5-17-83

LENGTH: 0.68 ESTIMATED COMPLETION DATE: 10-15/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 75% (Bridge Survey)

Personnel assigned to other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/7/83

PROJECT NO.: UPS 3-2 (12) 49 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: 8 mi. North of Choteau DATE WORK STARTED: 6/6/83

LENGTH: 0.12 miles ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NO.: HES 60-2(14)92 DATE SURVEY AUTHORIZED: 7/12/83

PROJ. NAME: 10th Ave. South & 32nd St.-Great Falls DATE WORK STARTED: 7/27/83

LENGTH: 0.5 mile ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 25

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 7, 1983

PROJECT NO.: Fr 24-3(3) 76 U-4 DATE SURVEY AUTHORIZED: Mar. 2, 1983

PROJ. NAME: Rogers Pass-East West Section DATE WORK STARTED: July 21, 1983

LENGTH: 3.48 miles. ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 2 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 7, 1983

PROJECT NO.: RS 236-2(1)65 DATE SURVEY AUTHORIZED: 12-27-79

PROJ. NAME: BIG SANDY SOUTH DATE WORK STARTED: OCT. 26, 1983

LENGTH: 11.8 ESTIMATED COMPLETION DATE: MARCH-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6869

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 7, 1983

PROJECT NO.: RS 233-1(2)9 DATE SURVEY AUTHORIZED: JAN. 14, 1983

PROJ. NAME: ST JOE ROAD DATE WORK STARTED: OCT. 17, 1983

LENGTH: 6 ± MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 10-27-83

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2/1/78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10/8/80

LENGTH: 0.49 Mile ESTIMATED COMPLETION DATE: 12/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9/17/81

PROJ. NAME: Great Falls-South Arterial DATE WORK STARTED: 12/10/81

LENGTH: 8.85 Miles ESTIMATED COMPLETION DATE: 12/31/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/7/83

PROJECT NO.: F 3-1 (6) 8 DATE SURVEY AUTHORIZED: 1/26/83

PROJ. NAME: Sun River Jct. N. DATE WORK STARTED: 6/29/83

LENGTH: 10 miles ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 8

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 7, 1983

PROJECT NO.: F 1-6 (6) 379 DATE SURVEY AUTHORIZED: MAY 6, 1983

PROJ. NAME: HAVRE WEIGH STATION DATE WORK STARTED: MAY 26, 1983

LENGTH: — ESTIMATED COMPLETION DATE: DEC.-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 75%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 7, 1983

PROJECT NO.: F 1-3(3)211 DATE SURVEY AUTHORIZED: ?

PROJ. NAME: Two Med. East DATE WORK STARTED: 10-28-83

LENGTH: 3.0 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Brown TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 50%

Utility Topo.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/7/83

PROJECT NO.: IR 15-7 (22) 334 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Conrad N. & S. DATE WORK STARTED: 5/16/83

LENGTH: 9 miles ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NO.: IR 15-7(21)312 DATE SURVEY AUTHORIZED: July 7, 1983

PROJ. NAME: Brady - North & South DATE WORK STARTED: July 22, 1983

LENGTH: 3.1 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: October 24, 1983

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

Activities consisted of taking crosssection from sta. 2100+00 to sta. 2265+00.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NO.: IR 15-6(17)291 U-1
IR 15-6( )303
Interstate Overlay

PROJ. NAME: North of Power

LENGTH: 7.8 Miles

DATE SURVEY AUTHORIZED: 4/28/83

DATE WORK STARTED: 6/28/83

ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 7, 1983

PROJECT NO.: IR 15-5(80)257 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Interstate Overlay Cascade-Ulm DATE WORK STARTED: 6/16/83

LENGTH: 21.7 ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/7/83

PROJECT NO.: IR 15-5 (79) 291 DATE SURVEY AUTHORIZED: 4/28/83

PROJ. NAME: Vaughn-North DATE WORK STARTED: 6/16/83

LENGTH: 10.1 miles ESTIMATED COMPLETION DATE: December 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 7, 1983

PROJECT NO.: M 5712 (1) DATE SURVEY AUTHORIZED: 4-27-83

PROJ. NAME: 14TH AVE - HAVRE DATE WORK STARTED: 7-12-83

LENGTH: .95 ESTIMATED COMPLETION DATE: MARCH-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 10 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV 7, 1983

PROJECT NO.: M 5701 (2) SIGNALS DATE SURVEY AUTHORIZED: SEPT 28, 1983

PROJ. NAME: 3RD AVE-2ND ST. HAVRE DATE WORK STARTED: OCT. 6, 1983

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 10-17-83

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6869

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

81

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 7, 1983

PROJECT NO.: BR 9021 (7) DATE SURVEY AUTHORIZED: OCT. 14, 1983

PROJ. NAME: BULLHOOK BRIDGE FLOOD CANAL DATE WORK STARTED: NOV 1, 1983

LENGTH: ~ ESTIMATED COMPLETION DATE: DEC. 83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: CORDON FREITZ TELEPHONE: 265-6869

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 5 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Gt. Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 7, 1983

PROJECT NO.: BR 9037(9) DATE SURVEY AUTHORIZED: 1-7-83

PROJ. NAME: Dry Fork Marias DATE WORK STARTED: 2-28-83

LENGTH: 0.4 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 11-1-83

PROJECT MANAGER: G. Brown TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

Survey Completed with Final Section Tie

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1983

PROJECT NO.: BR 9010 (7) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: EAGLE CREEK - S.E. OF FLAXVILLE DATE WORK STARTED: ~

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 10/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1983

PROJECT NO.: M 1499 (1) DATE SURVEY AUTHORIZED: 9/16/83

PROJ. NAME: LINCOLN AVE. & 5TH S.E. - SIDNEY DATE WORK STARTED: ~

LENGTH: ~~0~~ 1.3 ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: 10/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 1, 1983

PROJECT NO.: M 1407 (1) DATE SURVEY AUTHORIZED: 9/16/83

PROJ. NAME: NINTH AVE. N.E. - SIDNEY DATE WORK STARTED: ~

LENGTH: 0.44 ESTIMATED COMPLETION DATE: 12/28/84

DATE SUBMITTED TO DISTRICT: 10/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 1, 1983

PROJECT NO.: RS 336-1(1)0 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: OLLIE RD. - NORTH OF BAKER DATE WORK STARTED: 9/8/83

LENGTH: 7.9 MILES ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: 10/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 1, 1983

PROJECT NO.: RS 261-2(1)34 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: SO. OF SHADWELL CREEK - NORTH DATE WORK STARTED: ~

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: 12/30/83

DATE SUBMITTED TO DISTRICT: 10/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 1, 1983

PROJECT NO.: RS 254-1(4)20 DATE SURVEY AUTHORIZED: 10/24/83

PROJ. NAME: BLOOMFIELD - NES DATE WORK STARTED: ~

LENGTH: 5.7 MILES ESTIMATED COMPLETION DATE: 2/17/84

DATE SUBMITTED TO DISTRICT: 10/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1983

PROJECT NO.: RS 201-2(2)33 DATE SURVEY AUTHORIZED: 9/13/83

PROJ. NAME: PRESSERVILLE - FAIRVIEW DATE WORK STARTED: ~

LENGTH: 6.1 MILES ESTIMATED COMPLETION DATE: 1/27/84

DATE SUBMITTED TO DISTRICT: 10/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1983

PROJECT NO.: IR 94-6(34)203 DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: GLENDIVE E & W DATE WORK STARTED: ~

LENGTH: 15.0 MILES ESTIMATED COMPLETION DATE: 12/16/83

DATE SUBMITTED TO DISTRICT: 10/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 50%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 1, 1983

PROJECT NO.: FZG-1(1)3 DATE SURVEY AUTHORIZED: 8/21/81

PROJ. NAME: SIDNEY-N.D LINE DATE WORK STARTED: 9/2/81

LENGTH: 5.2 MILES ESTIMATED COMPLETION DATE: FEB. 1984

DATE SUBMITTED TO DISTRICT: OCT. 28, 1983

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 1, 1983

PROJECT NO.: BRF 1-10(11)592 DATE SURVEY AUTHORIZED: 4/4/83

PROJ. NAME: E. OF W.D. (MSA. CR.) DATE WORK STARTED: 8/29/83

LENGTH: 0.00 ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: 10/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1983

PROJECT NO.: BR 9011 (7) DATE SURVEY AUTHORIZED: 10/19/83

PROJ. NAME: CLEAR CREEK DATE WORK STARTED: ~

LENGTH: 0.3 MILE ESTIMATED COMPLETION DATE: 7/24/84

DATE SUBMITTED TO DISTRICT: 10/28/83

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: NOV 1, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F26-1(13) SIDNEY - N.D. LINE	GR., GRAVEL, P.M.S. STRUCTURE	P.I.H.	76	20%	3/1/85
RS 336-1(11)0 OLLIE RD. - N. OF BAKER	GS.	P.I.H.	48	50%	8/1/86
BRF 1-10(11)592 E. OF W.D. (MSQ. CR.)	STR., APPS.	P.I.H.	4	0% ~~0%~~	3/1/85
BRF 42-3(6)73 S. OF GLASGOW (MILK RIVER)	STR. APPS	P.I.H.	~	0%	3/1/87
RS 201-2(2)33 PRESSERVILLE - FAIRVIEW	GS., PMS.	P.I.H.	~	0%	6/1/84
M 1499(1) LIN AVE. & 5th S.E. - SIDNEY	PMS OVERLAY	P.I.H.	16	30%	8/1/85
F 42-3(7)59 FORT PECK - GLASGOW	PMS OVERLAY & WIDEN	PUBLIC HEARING	~	0%	7/1/87
F25-1(6)0 CIRCLE - NORTH	PMS OVERLAY & WIDEN	PUBLIC HEARING	~	0%	8/1/86

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-83

PROJECT NO.: RS 0005(66)
PROJ. NAME: TRAFFIC CONTROL DEVICES SECONDARY ROUTES
LENGTH: 59.1 MILE
COUNTY: DAWSON
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: B. KELLY
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 365-2877
ADDRESS: GLENDIVE

GENERAL: One engineer worked 48 mandays compiling notes and staking signs in field. Project layout is estimated 90% complete.
~~on~~ Project was let to contract 10-27-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-31-83

PROJECT NO.: MBP 2-1(6) 2
PROJ. NAME: Tongue River Br.
LENGTH: —
COUNTY: Custer
~~CONTRACT TIME~~ COMP. DATE: 10-8-83
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 100
% TIME USED: N/A
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 10-4-83

CONTRACT AMOUNT: $ 15,200.00
CONTRACTOR: Byron's Construction
FROM (town): Glendive, Montana
AWARD DATE: 3-31-83
DATE WORK STARTED: 8-2-83
PROBABLE COMPLETION DATE: 10-4-83
NO. DAYS WORKED PER WEEK: AVE 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-5-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walter D. Dane
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093
ADDRESS: 38 Orr Street
Miles City, Montana

GENERAL:

Painting of the Tongue River Bridge was completed October 4, 1983. Final inspection of project was made on October 5, 1983. The Final Estimate and supporting data were submitted to the District Office October 25, 1983. This will be the final report from the field on this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1983

PROJECT NO.: E2-1(7)34
PROJ. NAME: Locate-East
LENGTH: 1.18 Mi.
COUNTY: Custer
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 70
% TIME USED: 69
NO. MEN EMPLOYED: 27 Average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,230,740.81
CONTRACTOR: Portable Pavers-Prince Inc. (J.V.)
FROM (town): Miles City, Mt.
AWARD DATE: 7/14/83
DATE WORK STARTED: 8/15/83
PROBABLE COMPLETION DATE: 6/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 3
NO. HOURS PER SHIFT: 2@9 Hrs & 1@ 10 Hrs.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: Work during the past period consisted of crushing and stockpiling Plant Mix Aggregate and Plant Mix operations. LaSalle Construction, sub-contractor, began renovation of the rest area on 10-20-83. To date the digouts are 100% complete, crushing and stockpiling Plant Mix Aggregate is 100% complete, 57,565 tons of P.M.B.S. Gr. B. has been hauled to the roadway and placed for 74% complete and renovation of the rest area is 20% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 1, 1983

PROJECT NO.: RRS 22-1 (1) 14
PROJ. NAME: 2½ Miles East of Flaxville
LENGTH: 0.83 Miles
COUNTY: Daniels
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 1
% TIME USED: 50
NO. MEN EMPLOYED: None
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 410,607
CONTRACTOR: Riverside
FROM (town): Paradise
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 8, 1983
PROBABLE COMPLETION DATE: May 1984
NO. DAYS WORKED PER WEEK: None
NO. SHIFTS PER DAY: None
NO. HOURS PER SHIFT: None

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 787-5819
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: No work on the project other than fence which was completed in September. No word from the contractor since September 14.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 1, 1983

PROJECT NO.: F RTF 22-2 (3) 40 U-1&2
CONTRACT AMOUNT: $ 2,468,570

PROJ. NAME: Plentywood-South
CONTRACTOR: Hilde

LENGTH: 4.7
FROM (town): Great Falls

COUNTY: Sheridan
AWARD DATE: May 31, 1983

CONTRACT TIME: 120 WD
DATE WORK STARTED: July 19, 1983

ORDER TO PROCEED DATE: 6-21-83
PROBABLE COMPLETION DATE: July 1984

% COMPLETE: 58
NO. DAYS WORKED PER WEEK: 5

% TIME USED: 75
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 60
NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
TELEPHONE: 787-5701

NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Work this past period consisted of Grading, Drainage, and gravel surfacing. Storm sewer installation completed September 13, 1983, major grading completed October 28, 1983. All roadway except the last 4000 feet has gravel surfacing of various lifts, with plans to begin plant mix surfacing on November 2. Items and percent complete are: Storm sewer 100%; Grading 100%; Drainage 90%; Gravel surfacing 56%; and Fencing 90%. Unit 1 portion of the project is 50% complete, Unit 2 is 90%. The project As-a-whole is 58% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 1, 1983

PROJECT NO.: BRF 23-2(6)87 & RS-BPS 544-1(3)34 S.E. OF BROADUS (K-LINE POWDER RIVER)

PROJ. NAME: and Boyes South

LENGTH: 1.9 MILES

COUNTY: Powder River & Carter

CONTRACT TIME: 60 W.D.

ORDER TO PROCEED DATE: 6-21-83

% COMPLETE: 90

% TIME USED: 123

NO. MEN EMPLOYED: 10

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $503,254.70

CONTRACTOR: Riverside Contracting, Inc.

FROM (town): Paradise, Montana

AWARD DATE: May 31, 1983

DATE WORK STARTED: July 5, 1983

PROBABLE COMPLETION DATE: Nov. 10, 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Stechmayer TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: Dept. of Highways Miles City, Mt. 59301

GENERAL: Progress during the past period has been fair. 68 Lineal feet of S.S.P.P. was installed making a total to date of 222 Lin. feet or 100% complete. All major items were completed October 29, 1983 and final cleanup and Rip Rap should be completed on or about November 9, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-1983

PROJECT NO.: F 27-3(2)80
PROJ. NAME: WIBAUX "I" CONNECTION
LENGTH: 1.5 mile
COUNTY: WIBAUX
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-11-82
% COMPLETE: 100
% TIME USED: 84
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 10-5-83

CONTRACT AMOUNT: $ 1,339,646.80
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS
AWARD DATE: 11-30-81
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-17-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Howard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Glendive

GENERAL: Seeding was completed on 10-5-1983
Project is 100 % complete with final estimate and supporting data 96 % complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 1, 1983

PROJECT NO.: F31-1(4) 25
PROJ. NAME: GLASGOW - OPHEIM
LENGTH: 6.8 MILES
COUNTY: VALLEY
CONTRACT TIME: 60. W.D.
ORDER TO PROCEED DATE: 08-02-83
% COMPLETE: 86
% TIME USED: 70
NO. MEN EMPLOYED: 8 TO 21
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 793,961.00
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS
AWARD DATE: JULY 11, 1983
DATE WORK STARTED: 09-01-83
PROBABLE COMPLETION DATE: 06-30-84
NO. DAYS WORKED PER WEEK: 5 TO 7
NO. SHIFTS PER DAY: ONE
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: CONTRACTOR WORKED 19 TEN HOUR SHIFTS WITH FROM 8 TO 21 MEN EMPLOYED AND PLACED 3,678.8 TONS OF 3/4" TOP SURFACING AND 23,349.6 TONS OF 3/4" PLANT MIX SURFACING. COMPLETED THE PAVING OPERATION ON 11-1-83, SUB CONTRACTOR WILL BE ON PROJECT 11-7 AND APPLY THE PAVEMENT MARKINGS AND INSTALL THE GUARD RAIL

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-31-83

Structures Only

PROJECT NO.: F-CT-RRS 39-1(7)38

PROJ. NAME: Ashton - Forsyth Pinnacles Cr. Sec.

LENGTH: 4.4 Miles

COUNTY: Roseland

CONTRACT TIME: 210 W.D.

ORDER TO PROCEED DATE: 9-16-82

% COMPLETE: 100%

% TIME USED:

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: 8-17-83 (Structures)

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W.D. Dane

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

Structures Only

CONTRACT AMOUNT: $ 1,737,289.65

Sub-Contractor

~~CONTRACTOR~~: Stetten Const. Co.

FROM (town): Great Falls, Montana

AWARD DATE: 11-30-81

DATE WORK STARTED: 2-15-82 (Structures)

~~PROBABLE~~ COMPLETION DATE: 8-17-83

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

TELEPHONE: 232-1093

ADDRESS: 38 Ott Street, Miles City, Montana

GENERAL: All items were completed in Conformance with plans, Specifications and Special Provisions August 17, 1983. The Final Estimate (Structures Only portion) with a two-man Engineering Crew engaged is currently 95% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1983

PROJECT NO.: F-CT-RRS 39-1(7)38
PROJ. NAME: Colstrip-Forsyth Armells Creek Section
LENGTH: 6.4 Mi.
COUNTY: Rosebud
CONTRACT TIME: 200 W.D.
ORDER TO PROCEED DATE: 4/14/82
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: 10/12/83

CONTRACT AMOUNT: $ 6,479,096.93
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 11/30/81
DATE WORK STARTED: 12/8/81
PROBABLE COMPLETION DATE: 7/83
NO. DAYS WORKED PER WEEK: 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: Work during the past period consisted of seeding operations by Bob Clark & Son Fencing Co., subcontractor. Seeding operations were completed 10-12-83. Project is now 100% complete.

One man is working on the final in the Miles City office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/1/83

PROJECT NO.: I94-4(34)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5-17-83
% COMPLETE: 35
% TIME USED: 45
NO. MEN EMPLOYED: 45
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $10,499,672.50
CONTRACTOR: BEVERS GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3-31-83
DATE WORK STARTED: 5-16-83
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: DANE STRI SWANSON RENEY
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING AND DRAINAGE, ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING 65%, DRAINAGE 73%, FENCING 74%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-31-83

PROJECT NO.: Structures Only ISA-4-(34)148	CONTRACT AMOUNT: Structures Only $ 1,248,362
PROJ. NAME: Shirley - West	SUB-CONTRACTOR: Cap Construction Co.
LENGTH: 5.9 Miles	FROM (town): Billings, Montana
COUNTY: Custer	AWARD DATE: 3-31-83
CONTRACT TIME: 260 W.D.	DATE WORK STARTED: 7-13-83 (Structures)
ORDER TO PROCEED DATE: 5-16-83	PROBABLE COMPLETION DATE: 7-15-84
Structures % COMPLETE: 27	NO. DAYS WORKED PER WEEK: 5
(115-260) % TIME USED: 45	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 9 AGE	NO. HOURS PER SHIFT: 8-10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Walter D. Dane	TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 2	ADDRESS: 38 Orr Street Miles City, Montana

GENERAL: Bridge Over Dixon Creek, Sta. 1199+80. Constructed forms and placed "DD" Concrete for the caps of Bents 2, EB. & W.B. completing interior Bents.

Shirley Interchange Sta. 961+00 Removed Structure Exc., Constructed and set forms, placed "DD" Concrete for Footings, Columns & Caps on Bents 2 & 3.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

100

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-83

PROJECT NO.: RS-252-1(3)0
PROJ. NAME: CIRCLE-WELDON
LENGTH: 10.9 MILE
COUNTY: McCONE
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 10-11-83

CONTRACT AMOUNT: $ 1,478,144.46
CONTRACTOR: McINTYRE CONSTR.
FROM (town): Great Falls
AWARD DATE: 3-31-83
DATE WORK STARTED: 4-19-83
PROBABLE COMPLETION DATE: Oct 18, 1983
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: H. Kelly
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 365-2877
ADDRESS: Glendive

GENERAL: Contractor completed the seeding and fertilizer items this past period, making this project 100% complete with 100% of the contract time elapsed.
1 to 3 men charged 5½ mandays to project on seeding and fertilizer inspection and checking centerline striping this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31-1983

PROJECT NO.: RS 258-1(3)0
PROJ. NAME: Reserve - East
LENGTH: 11.5 Miles
COUNTY: Sheridan
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 22
% TIME USED: 59
NO. MEN EMPLOYED: 38
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11-1983
DATE WORK STARTED: 8-17-1983
PROBABLE COMPLETION DATE: 6-15-84
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: One
NO. HOURS PER SHIFT: Ten

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: NovaKovich
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Work consisted of paving & shoulder gravel. Items & percent complete are: Paving - 22 % & gravel - 80 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 1, 1983

PROJECT NO.: RS 332-2(3)12
PROJ. NAME: GARLAND NORTH & SOUTH
LENGTH: 10.0 MILES
COUNTY: CUSTER
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 68
% TIME USED: 95
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $718,268.80
CONTRACTOR: SWANE'S SONS CONST. CO., INC.
FROM (town): ANACONDA, MONTANA
AWARD DATE: May 31, 1983
DATE WORK STARTED: June 23, 1983
PROBABLE COMPLETION DATE: APRIL 20, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DUANE J. STROHMAYER TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: During the past period 4,613 tons of gravel was hauled and layed making a total to date of 45,559 tons or 71% complete. To date grading, fencing & culverts are 100% complete. Work was suspended for the season on October 13, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 1, 1983

PROJECT NO.: RS-BRS 438-1(3)21
PROJ. NAME: NASHUA - NORTH
LENGTH: 4.0 MILES
COUNTY: VALLEY
CONTRACT TIME: 90 W. D.
ORDER TO PROCEED DATE: 09-16-83
% COMPLETE: 35
% TIME USED: 40
NO. MEN EMPLOYED: 16 TO 49
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,370,816.48
CONTRACTOR: CLARK BROTHERS CONTRACTORS
FROM (town): VICTOR, MT.
AWARD DATE: AUGUST 26, 1983
DATE WORK STARTED: SEPT. 14, 1983
PROBABLE COMPLETION DATE: 07-31-84
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: TWO
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: CLARK BROTHERS ARE WORKING TWO 8-HOUR SHIFTS PER DAY ON GRADING OPERATIONS WITH 24 MEN EMPLOYED, CULVERT CREW WORKING ONE VARIOUS LENGTH SHIFT WITH 4-MEN, MOVED AND PLACED 199,875 CU.YDS OF UNCLASS EXC. STA. 1131+ TO 1335+, INSTALLED 1,638' OF CULVERT.
FORT PECT CONTRACTING PRODUCED AND PLACED 23,868.1 TONS OF 1½"CR. BASE WITH 12-MEN EMPLOYED.
RODGERS OIL INSTALLED 843 Rds OF NEW FENCE, 39-SINGLE PANELS AND 23-DBL-PANELS
BIRKENBUEL CONSTR. COMPLETED 2.1 MILES OF SUBGRADE BLUETOPS WITH 3-MEN EMPLOYED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 1, 1983

PROJECT NO.: RS-484-1(2)0
FH-57-1(1)10
PROJ. NAME: ASHLAND-OTTER CR.
FORT HOWE NORTH
LENGTH: 19.8 miles
COUNTY: Powder River
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: D. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 232-1093
ADDRESS: Dept of Hwys
M.C. Mt. 59901

GENERAL: No work on this Project todate.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-83

PROJECT NO.: PMS 4140(61) U3
PROJ. NAME: Inlaid Thermoplastic Pavement Markings
LENGTH: N/A
COUNTY: Roosevelt - Richland - Dawson - Custer - Powder River
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 08-17-82
% COMPLETE: 100
% TIME USED: 92
NO. MEN EMPLOYED: 3 men ~ 1 day
ACTUAL COMPLETION DATE: 10-4-83

CONTRACT AMOUNT: $64,378.59
CONTRACTOR: Mark Rite Lines
FROM (town): Billings, Mt.
AWARD DATE: 07-27-82
DATE WORK STARTED: 09-21-82
PROBABLE COMPLETION DATE: 10-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-4-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Larry M. Greufe
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, Mt. 59201

GENERAL: Contractor finished project. One man working on final as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-83

M-5006(3)
PROJECT NO.: M-RRS 5007(1)
PROJ. NAME: BN R/R UNDERPASS
LENGTH: 0.5 Miles
COUNTY: Dawson
CONTRACT TIME: 186 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 85
% TIME USED: 74
NO. MEN EMPLOYED: 4 to 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,087,274.00
CONTRACTOR: COP Constr. Co.
FROM (town): Billings, MT.
AWARD DATE: 9-27-82
DATE WORK STARTED: 1-24-83
PROBABLE COMPLETION DATE: 4-30-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale
NO. OF ENG. PERSONNEL EMPLOYED: 1 to 6
TELEPHONE: 365-2877
ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Bridge work Consisted of removing deck slab forms, cleaning up area under structure, and completing the placement of class "BD" Concrete on top portions of structure. Completed the deck waterproofing and the installation of the drainage systems on the future track slabs, and began the installation of the structural steel plates on the top portions of the structure. Road work Consisted of completing the placement of class "D" & "DD" Concrete for Curb & Gutters, sidewalk, Barriers, slope protection and Flap gate str. Completed the plant mix base & surfacing items, and began striping the roadway. Seeding & Fertilizing operations are in progress. The engineering portion of the project is 90% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: Oct. 31 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 4-1(2)76 Bridger-Fromberg	Reconstruction	Final	272	89	12/83
FJ4-3( )108 Shawmut West	Widening & Overlay	P.I.H	0	50	12/83
RS 302-1(1) 0 Molt - Rimrock	Reconstruction	Public Hearing	0	1	12/83
RS 381-1(1) 0 Goulding Creek	Grade Gravel Change Typical Sect.	Final	36	85	11/83
RS 426-2(1) 0 Hanover Road	Grade & Gravel	Public Hearing P.I.H	52	30	12/83
M- 6901 (1) 1st Ave, Laurel	Overlay & Curb work	P.I.H	24	40	12/84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 26, 1983

PROJECT NO.: IR 90-8 (96) 413
CONTRACT AMOUNT: $ 2,072,864.45
PROJ. NAME: Park City East & West
CONTRACTOR: Empire Sand and Gravel Co.
LENGTH: 14.0 miles
FROM (town): Billings, Montana
COUNTY: Stillwater
AWARD DATE: August 29, 1983
CONTRACT TIME: 80 working days
DATE WORK STARTED: September 17, 1983
ORDER TO PROCEED DATE: 9-19-83
PROBABLE COMPLETION DATE:
% COMPLETE: 58%
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 33%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 26
NO. HOURS PER SHIFT: 8 to 12
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
TELEPHONE: 252.4138
NO. OF ENG. PERSONNEL EMPLOYED: 12
ADDRESS: Billings, Montana

GENERAL: The contractor has completed the milling of bridge ends, and is placing plant mix bit. surf. and open graded friction course material on the project.

Plant mix bit. surf. is approximately 85% complete and the open graded friction course is approximately 15% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 26, 1983

PROJECT NO.: IR 90-8 (94) 437 U-1
PROJ. NAME: Mossmain-Lockwood
LENGTH: 3.6 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: May 24, 1982
% COMPLETE: 98%
% TIME USED: 97%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,256,338.75
CONTRACTOR: Meyer Construction Co
FROM (town): Billings
AWARD DATE: April 29, 1982
DATE WORK STARTED: July 19, 1982
PROBABLE COMPLETION DATE: 11-15-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: Contract completion is pending on the 90 day curing period for the epoxy paint.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 26, 1983

PROJECT NO.: IR 90-8 (94) 437 U-2
PROJ. NAME: Mossmain - 27th St.
LENGTH: 12.2 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 98%
% TIME USED: 97%
NO. MEN EMPLOYED: 2 to 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,368,810.63
CONTRACTOR: Empire Sand and Gravel Co.
FROM (town): Billings, Montana
AWARD DATE: September 24, 1982
DATE WORK STARTED: November 29, 1982
PROBABLE COMPLETION DATE: 11-15-83
NO. DAYS WORKED PER WEEK: 1 to 3
NO. SHIFTS PER DAY: Partial
NO. HOURS PER SHIFT: 2 to 4

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: The contractor has completed the epoxy striping and the curb painting on the project. The project can be inspected and certified complete upon the completion of the curing period for the epoxy paint.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

///

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 26, 1983

PROJECT NO.: IR 90-9 (61) 486 U-1
PROJ. NAME: Hardin West
LENGTH: 6.2 miles
COUNTY: Big Horn
CONTRACT TIME: 30 working days
ORDER TO PROCEED DATE: 10-1-83
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64,750.00
CONTRACTOR: Asphalt Sealers of Montana
FROM (town): Roundup, Montana
AWARD DATE: July 11, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: No work has been done on the project at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-83

PROJECT NO.: ID 90-9(36)531 U2
PROJ. NAME: LODGEGRASS-SOUTH
LENGTH: 11.7 MILES
COUNTY: BIGHORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: _____
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONST, INC.
FROM (town): BUTTE, MONTANA
AWARD DATE: 9-30-83
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 639-2429
ADDRESS: DEPT. OF HIGHWAYS
LODGEGRASS, MONTANA

GENERAL: 2 - FOUR MAN SURVEY CREWS ARE WORKING ON THE PROJECT RUNNING R/W LINES & BENCH LEVELS & LAYING OUT CULVERTS. NO DATE FOR THE PRE-CONSTRUCTION CONFERENCE HAS BEEN AT THIS TIME.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1983

PROJECT NO.: I-ID 90-9 (62) 543
F-74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South - Wyola Conn

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: August 26, 1983

CONTRACT TIME: 220 WD

DATE WORK STARTED:

ORDER TO PROCEED DATE: August 29, 1983

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 7

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: WY P.O. Box 366
Wyola, Montana 59089

GENERAL: The pre-Construction conference was held on September 14, 1983. The Contractor has not begin work on the project as of this date. He plans to begin work on or about November 7, 1983.

Construction staking and layout work is underway. Work in progress consists of staking drain culverts and preparing the staking notes for IBM Tabulation.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1983

I-Id-90-9 (38) 549 U-1
I-ID 90-9 (36) 531 U-1

PROJECT NO.: F-74-1 (2) 0 U-1

CONTRACT AMOUNT: $86,990.61

PROJ. NAME: Fencing-Lodge Grass to Wyoming Line

CONTRACTOR: Crow Tribe of Montana

LENGTH: 24.1 Miles

FROM (town): Crow Agency, Montana

COUNTY: Big Horn

AWARD DATE: July 5, 1983

CONTRACT TIME: See Contract

DATE WORK STARTED: July 26, 1983

ORDER TO PROCEED DATE: 7-5-83

PROBABLE COMPLETION DATE:

% COMPLETE: 65

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 0

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 26

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: ~~All fencing that can be completed at this time has been done on the Wyoming Line North Project. Fencing is underway on the Wyola Connection Road and the Lodge Grass South Projects. Fence has been built from station 35/00 to 94/00 on the Wyola Connection Road and from stations 500/00 to the end of the Lodge Grass South project at station 634/05.~~

Construction layout work is being done as the contractor work progresses.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31, 1983

PROJECT NO.: I-ID 90-9 (38) 549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 9
% TIME USED: 15
NO. MEN EMPLOYED: 36
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Schaak
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: The Fills for the Aberdeen Interchange Structure have been ~~build~~ built to Sub-Grade Elevations. The Contractor has moved the Grading operations to the South end of the project and is working from stations 1160 to 1214+19. Martinez Construction Company, Sub-Contractor, is installing drain culverts ahead of the grading operations. Cop Construction Company, Structure Sub-Contractor, is working on the Aberdeen Interchnage Structure, driving XXXX Piling and placing Concrete footing for Bents #2 and #3.

Grading Items are 6% complete, Drainage Items XX are 20% complete and Structure items are 2% complete.

A 12 person engineering crew is assigned to construction layout and inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT
FOR THE PERIOD ENDING: ~~OCTOBER 25, 1983~~ NOV. 2

PROJECT NO.: RIF 4-2(9)50
PROJ. NAME: LAUREL - SOUTH
LENGTH: 10.9 MILES
COUNTY: CARBON & YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: JUNE 14, 1982
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-2-83

CONTRACT AMOUNT: $ 1,322,548.60
CONTRACTOR: EMPIRE SAND & GRAVEL CO. INC.
FROM (town): BILLINGS, MONT.
AWARD DATE: MAY 21, 1982
DATE WORK STARTED: 8-2-82
~~PROBABLE~~ COMPLETION DATE: 8-2-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-4-83
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 248-3827
ADDRESS: DEPT. OF HIGHWAYS

GENERAL: WE HAVE NOT HAD PEOPLE AVAILABLE TO WORK ON THIS PROJECT TO COMPLETE ALL NOTE CHECKING & PREPARATION OF THE FINAL ESTIMATE. ONE MAN WORKED SEVEN DAYS ON THIS PROJECT. IF OUR PRESENT WORK LOAD CONTINUES WITH THE PERSONNEL NOW ASSIGNED TO ME THE FINAL ESTIMATE WILL NOT BE SUBMITTED UNTIL JAN. 15, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-25-83

PROJECT NO.: F 16-1(6)1
PROJ. NAME: EXPOSITION DRIVE
LENGTH: 0.5 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 99%
% TIME USED: 98%
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 1,344,793.85
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC
FROM (town): BILLINGS
AWARD DATE: 8-24-85
DATE WORK STARTED: 12-15-85
PROBABLE COMPLETION DATE: 11-4-83
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: KEN HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF SEEDING, & SIGNING.

ALL ITEMS ARE COMPLETE EXCEPT FOR A SIGNING CHANGE RECOMMENDED BY BILLINGS TRAFFIC ENGINEER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~OCTOBER 31, 1983~~ NOV. 2

MSC 16-1(15) 5
MSC 28-2(8) 9

PROJECT NO.: MSC 48-1(5)13 CONTRACT AMOUNT: $ 326,735.00

PROJ. NAME: SEAL & COVER-YELLOWSTONE, CARBON & BIG HORN CONTRACTOR: SALVESON CONST CO.

LENGTH: 71.10.1 & 5.2 MILES FROM (town): HARDIN, MONT.

COUNTY: YELLOWSTONE, CARBON & BIG HORN AWARD DATE: MAY 9, 1983

CONTRACT TIME: Completed by Sept. 1, 1983 DATE WORK STARTED: JUNE 9, 1983

ORDER TO PROCEED DATE: JUNE 1, 1983 ~~PROBABLE~~ COMPLETION DATE: Aug. 31, 1983

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: ~

% TIME USED: 100 NO. SHIFTS PER DAY: ~

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: August 31, 1983

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Sept. 9, 1983

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G M LORAN TELEPHONE: 248-3827

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONT.

GENERAL: 1 ENGINEERING PERSON WORKED WORKED 2 MAN DAYS CHECKING FIELD NOTES.
THE FINAL ESTIMATE & SUPPORTING DATA WILL BE SUBMITTED TO THE BILLINGS OFFICE BY Dec. 15, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 2, 1983

PROJECT NO.: FLH 28-2 (12)48
PROJ. NAME: GUARD RAIL REPAIR
LENGTH: 4.0 MILES
COUNTY: CARBON
CONTRACT TIME: 30 WORKING DAYS
ORDER TO PROCEED DATE: OCT. 24, 1983
% COMPLETE: 85
% TIME USED: 35
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 214,910.00
CONTRACTOR: LEWIS CONSTRUCTION COMPANY
FROM (town): GREAT FALLS, MONT.
AWARD DATE: SEPT. 30, 1983
DATE WORK STARTED: OCT. 17, 1983
PROBABLE COMPLETION DATE: NOV. 5, 1983
NO. DAYS WORKED PER WEEK: 7
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 248-3827
ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MONT.

GENERAL: THE CONTRACTOR BEGAN WORK OCT. 17, 1983. THE REMOVE SHOULDER MATERIAL ITEM, MISCELLANEOUS EXCAVATION, & ALL CULVERT RELATED ITEMS ARE 100% COMPLETE. THE NEW GUARDRAIL ITEM IS ALSO 100% COMPLETE. THE GUARDRAIL POST ANCHORS ARE 95% COMPLETE. THE REMOVE & RESET GUARDRAIL IS 90% COMPLETE. THERE IS ABOUT 2 DAYS WORK TO COMPLETE THE TAMPING OF THE GUARD RAIL POSTS. THE CONTRACTOR SHOULD COMPLETE ALL WORK ON THE PROJECT THIS WEEK.

ONE ENGINEERING PERSON IS ASSIGNED TO THIS PROJECT FOR INSPECTION & CONSTRUCTION LAYOUT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~OCTOBER 26~~ NOV. 2, 1983

PROJECT NO.: FR 28-2(4)70.01

PROJ. NAME: RED LODGE-BOYD (RED LODGE-ROBERTS, Sand)

LENGTH: 12.1 MILES

COUNTY: CARBON

CONTRACT TIME: 120 WORKING DAYS

ORDER TO PROCEED DATE: SEPT. 14, 1982

% COMPLETE: 100

% TIME USED: 98

NO. MEN EMPLOYED: 3

CONTRACT AMOUNT: $ 1,782,258.66

CONTRACTOR: PETER KIEWIT SONS' CO.

FROM (town): SHERIDAN, WYO.

AWARD DATE: Aug. 24, 1982

DATE WORK STARTED: SEPT. 22, 1982

PROBABLE COMPLETION DATE: OCT. 19, 1982

NO. DAYS WORKED PER WEEK: 3

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: OCT. 19, 1983

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G.M. LORAN

TELEPHONE: 248-3827

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: DEPT. OF HIGHWAYS Billings, Mont.

GENERAL: SWAN & SON, THE SUB-CONTRACTOR FOR THE SEEDING & FERTILIZING WORKED THREE (3) DAYS, OCT. 17, 18, & 19 SEEDING & FERTILIZING THE PROJECT. ALL ITEMS ON THE PROJECT ARE NOW 100% COMPLETE.

TWO (2) ENGINEERING PERSONNEL WORKED 21 MAN DAYS THIS REPORTING PERIOD LAYING OUT & INSPECTING THE SEEDING OPERATION, & CHECKING OF FIELD NOTES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 28, 1983

PROJECT NO.: F-57-3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 Miles
COUNTY: Fergus
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 77
% TIME USED: 75
NO. MEN EMPLOYED: 2 to 22
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,373,185.80
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 28, 1983
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK: 5 to 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1 to 9

TELEPHONE: 428-2425
ADDRESS: Box 844
Grassrange Mont. 59032

GENERAL: Work accomplished this period has been the completion of the graveling of the shoulders and approaches, paving roadway and approaches, interim striping, and the installation of delineators. There will be a short delay on the delivery of guard rail posts, but the guard rail will be installed this construction season.

Items and percent complete are as follows: Traffic Control Devices 31,373 Units 60%; Flagging 1124 Hours 80%; Motor Grader 180.5 Hours 100%; Base Coarse 1½" Gr. 5 16,580 Tons 100%; Plant Mix Bit. Surf. Gr. B 32,711 Tons 100%; Hydrated Lime 412 Tons 100%; Asphalt Cement 120 - 150 1818 Tons 100%; MC - 70 Liquid Asphalt 50 Tons 100% Emulsified Asphalt 6389 gallons 100%; Delineators Refl. Type A 272 Each 100%; Refl. Type D 8 Each 100%; Posts - Metal U 1960 Ln. FT. 100%;.

The project as a whole is 77% complete with 75% of the contract time elasped. 1 to 9 people assigned to the project for inspection and since have been assigned to other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 28, 1983

PROJECT NO.: F-57-3 (09) 121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus / Petroleum
CONTRACT TIME: 160 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 1
% TIME USED: 0
NO. MEN EMPLOYED: 1 to 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,517,998.81
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 8/5/83
DATE WORK STARTED: 8/30/83
PROBABLE COMPLETION DATE: 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1 to 6

TELEPHONE: 428-2425
ADDRESS: Box 844
Grassrange, Mont.59032

GENERAL: Work accomplished on the project this period has been fencing by Sub-Contractor Monte Azure Const. Two rain/snow storms have passed through the area leaving 2 inches of moisture. These have made the surface wet but did not increase the supply of accessible water to support a grading operation. Hilde has plans of moving pioneer equipment to the project in the near future.

Items and percent complete are as follows: Farm Fence Type F 5 M 788 Rods 45%; Farm Fence Type F 2 M 1152 Rods 38%; Panel single FW 43 23%; Panel Double FW 58 39%; Farm Gate G-2 360 Ln. Ft. 42%.

1 to 6 people are assigned to the project for inspection and construction staking. Centerline run, Bench levels are 100% complete, Righr of way line and slope staking are 95% complete, Culverts are 50% staked.

1% of the project is complete with 0% of the contract time elasped.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-4-83

PROJECT NO.: RRS 63-2(1)37
PROJ. NAME: South of Moore
LENGTH: 0.3 Miles
COUNTY: Fergus
CONTRACT TIME: 20 WD
ORDER TO PROCEED DATE: 09-16-88
% COMPLETE: 100
% TIME USED: 68
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE: 10-15-83

CONTRACT AMOUNT: $ 50,450.00
CONTRACTOR: Lewis Const. Co.
FROM (town): Great Falls
AWARD DATE: 08-26-83
DATE WORK STARTED: 09-26-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: The work is complete on this project, pending final inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-83

PROJECT NO.: RS 302-1(3)4
PROJ. NAME: RIMROCK RD-MOLT.
LENGTH: 7.4 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 99%
% TIME USED: 96%
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 983,349.80
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-28-83
DATE WORK STARTED: 2-28-83
PROBABLE COMPLETION DATE: 11-11-83
NO. DAYS WORKED ~~PER WEEK~~: 1.5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 4

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: O.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 639-2429
ADDRESS: DEPT. OF HIGHWAYS
LODGEGRASS, MONTANA

GENERAL: THE BARRIER RAIL WAS INSTALLED DURING THIS REPORTING PERIOD AND ALL THAT REMAINS TO BE DONE IS SOME BACKFILLING ON IT. ITEMS ARE 100% COMPLETE EXCEPT THE BARRIER RAIL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-25-83

PROJECT NO.: CT 314-1(6)33
PROJ. NAME: BUSBY-KIRBY
LENGTH: 12.4 MILES
COUNTY: BIG HORN
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 7-13-83
% COMPLETE: 40%
% TIME USED: 63%
NO. MEN EMPLOYED: 101
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 3,395,736.80
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 6-22-83
DATE WORK STARTED: 7-29-83
PROBABLE COMPLETION DATE: 11-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 21

TELEPHONE: 592-3628
ADDRESS: DEPT. OF HWYS
BUSBY, MT.

GENERAL: WORK IN PROGRESS IS GRADING, CULVERT INSTALLATION, FENCING, BLUETOP STAKING, PLACING OF PIT RUN SCORIA, CRUSHING, STOCKPILING & PLACING OF 3/4" TOP SURF. GR 2A, CRUSHING, STOCKPILING & PAVING OF PL. MIX SURF. G.R. B AND CONST. OF THE STRUCTURES AT OAKS & ROSEBUD CREEK. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS 46%, REMOVAL ITEMS 47%, EXC. ITEMS 69%, CULVERT ITEMS 59%, SURFACING ITEMS 27%, FENCING ITEMS 45% AND STRUCTURE ITEMS 98%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-83

PROJECT NO.: RS 416-1(3)1
PROJ. NAME: BILLINGS - SOUTH
LENGTH: 8.1 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100%
% TIME USED: 98%
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 8-31-83

CONTRACT AMOUNT: $ 2,484,106.60
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2-4-82
DATE WORK STARTED: 3-10-82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-83
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 639-2479
ADDRESS: LODGEGRASS, MONTANA

GENERAL: THE FINAL ESTIMATE FOR THIS PROJECT WAS TRANSMITTED TO THE DISTRICT OFFICE ON OCTOBER 19, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-7-83

PROJECT NO.: M 1018(5) UZ
PROJ. NAME: 4TH AVE N-BILLINGS
LENGTH: 0.663 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 100%
% TIME USED: 98%
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 9-16-83

CONTRACT AMOUNT: $ 786,265.00
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 11-30-82
DATE WORK STARTED: 3-29-83
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-16-83

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 639-2429
ADDRESS: DEPT. OF HIGHWAYS
LODGE GRASS, MONTANA.

GENERAL: TWO MEN ARE WORKING ON THE FINAL ESTIMATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 26, 1983

PROJECT NO.: M 1018 (6)
PROJ. NAME: 4th Ave N & 31st St.
LENGTH: at intersection
COUNTY: Yellowstone
CONTRACT TIME: Calendar Date
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE:
% TIME USED: 77%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42,992.00
CONTRACTOR: Midland Electric Company
FROM (town): Billings, Montana
AWARD DATE: May 9, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 12-15-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 252-4138
ADDRESS: Billings, Montana

GENERAL: A preconstructon conference has been scheduled for November 2, 1983 at the district office.
No work has been done on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-4-83

PROJECT NO.: M7106(5) & M7109(3) CONTRACT AMOUNT: $ 707,219.15

PROJ. NAME: Spring St. & 4th Ave N. Lewistown CONTRACTOR: Williams Bros. Const.

LENGTH: 0.2 Miles & 0.4 Miles FROM (town): Lewistown

COUNTY: Fergus AWARD DATE: 09-24-82

CONTRACT TIME: 75 WD DATE WORK STARTED: 10-13-82

ORDER TO PROCEED DATE: 10-18-82 PROBABLE COMPLETION DATE:

% COMPLETE: 100 NO. DAYS WORKED PER WEEK:

% TIME USED: 100 NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 10-5-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-5-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: All work is complete on th is project. Completion inspection was made by E.W. Klimper, Supv. Dist. Const. Section October 5, 1983. One employee working on final estimate and supporting data.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-4-83

PROJECT NO.: BR 9019(7)
PROJ. NAME: Bridge over Musselshell River
LENGTH: 138'
COUNTY: Golden Valley
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 07-8-83
% COMPLETE: 68
% TIME USED: 53
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 182,865.00
CONTRACTOR: ELYNN CO. INC.
FROM (town): Billings
AWARD DATE: 06-17-83
DATE WORK STARTED: 08-24-83
PROBABLE COMPLETION DATE: 11-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Work consisted of setting prestress concrete Tee Beams and Rip Rap. Items & percentages complete are: Furnish steel Bearing Pile 100%; Drive steel Bearing 100%; Reinforcing steel - 50%; Rip Rap 95%; Cement Fabric 100%; Concrete-Class AD 50%; Prestress BM Bulb Tee 100%; Gab. ias 80%; work bridge 75%.
Work in progress consists of forming back walls.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-4-83

PROJECT NO.: RS 426-2(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Hanover Road DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

Work is limited to locating existing section corners

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-4-83

PROJECT NO.: HES 80-3(1)43 DATE SURVEY AUTHORIZED: 8-11-83

PROJ. NAME: North Stanford DATE WORK STARTED: 10-24-83

LENGTH: 0.5 Miles ESTIMATED COMPLETION DATE: 11-4-83
Field work only

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 2 to 4 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-1-83

PROJECT NO.: AK00080-1812-05-4320
PROJ. NAME: Crow-Hardin
LENGTH: 0.00 Mi.
COUNTY: Big Horn
CONTRACT TIME: ~~80~~ 85 W.D.
ORDER TO PROCEED DATE: 6-1-83
% COMPLETE: 95
% TIME USED: ~~94~~ 98
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $146,707.25
CONTRACTOR: Edward T. Gepps Construction
FROM (town): Billings, MT 59102
AWARD DATE: 5-31-83
DATE WORK STARTED: 6-27-83
PROBABLE COMPLETION DATE: 11-3-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: L.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 665-3622
ADDRESS: Dept. of Hwys.
Hardin, MT

GENERAL: Work consisted of placing concrete in barrier rails, roadway grading and gravel and asphalt surfacing, installing guardrail, and removing the detour road.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DIRECT PARTICIPATION
FEDERAL HIGHWAY ADMINISTRATION
November 1, 1983

November 1, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark, Broadwater & Powell Co.	.123	X081, X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FLH 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	5%	12% 08/30/83	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	0%		Swan & Sons, Inc. $231,891.50